



## Project Status Report as of March 21, 2019

LAKE						
SR 46 from west of US 441 to Round Lake Road (Wekiva Parkway Sections 3A and 3B)						
<b>FIN #</b>	238275-2-52-01, 238275-3-52-01					
<b>CONTRACT #</b>	T5589					
Conventional Construction						
<b>PROJECT DESCRIPTION:</b> The project includes an at-grade intersection of U.S. 441 and State Road (S.R.) 46, with a grade separated flyover from southbound U.S. 441 to eastbound S.R. 46. The project also includes the reconstruction of S.R. 46 into a six-lane divided controlled access roadway.						
					TIME	COST
<b>CONTRACTOR:</b>	GLF Construction Corporation	<b>LET DATE:</b>	6/14/2017	<b>ORIGINAL:</b>	850	\$32,839,302.36
<b>FED. AID #:</b>	8886919A	<b>NTP:</b>	8/01/2017	<b>CURRENT:</b>	935	\$33,252,702.12
<b>FUND TYPE</b>	Conventional	<b>TIME BEGAN:</b>	10/30/2017	<b>ELAPSED:</b>	506	\$18,821,859.39
		<b>WORK BEGAN:</b>	10/30/2017	<b>% ORIGINAL:</b>	59.53%	57.32%
		<b>EST. COMPLETION:</b>	Summer 2020	<b>% TO DATE:</b>	54.12%	56.60%
CONTACT		PHONE			EMAIL	
<b>CEI PROJECT ADMINISTRATOR</b>		Scott Moffatt	C: 321-624-8861		<a href="mailto:smoffatt@rkk.com">smoffatt@rkk.com</a>	
<b>FDOT PROJECT MANAGER:</b>		Eric Jagers	O: 352-326-7715 C: 352-459-9751		<a href="mailto:eric.jagers@dot.state.fl.us">eric.jagers@dot.state.fl.us</a>	
<b>CONTRACTOR'S PROJECT MANAGER:</b>		Kevin Wishnacht	C: 407-955-1944		<a href="mailto:kwishnacht@qfusa.com">kwishnacht@qfusa.com</a>	

LAKE						
SR 19 over Little Lake Harris Bridge # 110026						
<b>FIN #</b>	238319-2-52-01					
<b>CONTRACT #</b>	E5Y62					
Design Build						
<b>PROJECT DESCRIPTION:</b> Design and construction of State Road (S.R.) 19 over Little Lake Harris Bridge # 110026 from Savage Circle to north of Hickory Points.						
					TIME	COST
<b>CONTRACTOR:</b>	Leware Construction Co. of Florida	<b>LET DATE:</b>	3/21/2017	<b>ORIGINAL:</b>	950	\$22,219,000.00
<b>FED. AID #:</b>	00B5025B	<b>NTP:</b>	6/15/2017	<b>CURRENT:</b>	1,020	\$22,338,735.39
<b>FUND TYPE</b>	Design Build	<b>TIME BEGAN:</b>	6/15/2017	<b>ELAPSED:</b>	641	\$17,480,219.89
		<b>WORK BEGAN:</b>	6/15/2017	<b>% ORIGINAL:</b>	67.47%	78.67%
		<b>EST. COMPLETION:</b>	Summer 2020	<b>% TO DATE:</b>	62.84%	78.25%
CONTACT		PHONE			EMAIL	
<b>CEI PROJECT ADMINISTRATOR</b>		David Smith	O: 352-324-6472 C: 407-948-3946		<a href="mailto:dsmith@metricng.com">dsmith@metricng.com</a>	
<b>FDOT PROJECT MANAGER:</b>		Eric Jagers	O: 352-326-7715 C: 352-459-9751		<a href="mailto:eric.jagers@dot.state.fl.us">eric.jagers@dot.state.fl.us</a>	
<b>CONTRACTOR'S PROJECT MANAGER:</b>		Jeremy Welch	O: 352-787-1616 C: 352-516-7248		<a href="mailto:welch@lewarecc.com">welch@lewarecc.com</a>	

LAKE						
CR 46A Realignment from SR 46 to North of Arundel Way (Wekiva Parkway Section 5)						
<b>FIN #</b>	238275-8-52-01					
<b>CONTRACT #</b>	T5582					
Conventional Construction						
<b>PROJECT DESCRIPTION:</b> Design the non-tolled relocation of CR 46A out of the Seminole State Forest for 2.5 miles from north of Arundel Way to connect to State Road 429 east of Camp Challenge Road.						
					TIME	COST
<b>CONTRACTOR:</b>	Halifax Paving, Inc	<b>LET DATE:</b>	2/22/2017	<b>ORIGINAL:</b>	650	\$9,883,549.93
<b>FED. AID #:</b>	8886602A	<b>NTP:</b>	5/09/2017	<b>CURRENT:</b>	732	\$9,890,468.19
<b>FUND TYPE</b>	Conventional	<b>TIME BEGAN:</b>	6/13/2017	<b>ELAPSED:</b>	647	\$6,482,919.43
		<b>WORK BEGAN:</b>	6/13/2017	<b>% ORIGINAL:</b>	99.54%	65.59%
		<b>EST. COMPLETION:</b>	Summer 2019	<b>% TO DATE:</b>	88.39%	65.55%
CONTACT		PHONE			EMAIL	
<b>PROJECT ADMINISTRATOR</b>		Kim Navarro	O: 407-482-7829		<a href="mailto:kim.navarro@dot.state.fl.us">kim.navarro@dot.state.fl.us</a>	
<b>CONTRACTOR'S PROJECT MANAGER:</b>		Steve Blair	O: 386-676-0200 C: 386-547-3422		<a href="mailto:hpi-steve@cl.rr.com">hpi-steve@cl.rr.com</a>	

# Project Status Report as of March 21, 2019

## LAKE AND SEMINOLE COUNTIES

### SR 429/46 from west of Old McDonald Road to east of Wekiva Park Road (Wekiva Parkway Section 6)

<b>FIN #</b>	238275-7-52-01
<b>CONTRACT #</b>	E5Y47

#### Design Build

**PROJECT DESCRIPTION:** Design 5.5 miles of limited access toll road largely along the existing State Road 46 corridor from west of Old MacDonald Road to east of Wekiva Park Road. The project will include designing: an additional non-tolled, service road for local travel; a new, higher-profile bridge that is aesthetically pleasing over the Wekiva River; and, three wildlife bridges to allow animals to pass safely between the Seminole State Forest, Rock Springs Run State Reserve and Lower Wekiva River Preserve.

				TIME	COST	
<b>CONTRACTOR:</b>	Superior Construction Co. Southeast	<b>LET DATE:</b>	3/22/2017	<b>ORIGINAL:</b>	1,270	\$234,544,468.00
<b>FED. AID #:</b>	3141036P	<b>NTP:</b>	6/27/2017	<b>CURRENT:</b>	1,355	\$232,375,345.09
<b>FUND TYPE</b>	Design Build	<b>TIME BEGAN:</b>	10/18/2017	<b>ELAPSED:</b>	629	\$121,495,258.21
		<b>WORK BEGAN:</b>	10/18/2017	<b>% ORIGINAL:</b>	49.53%	51.80%
		<b>EST. COMPLETION:</b>	Spring 2021	<b>% TO DATE:</b>	46.42%	52.28%

CONTACT	PHONE	EMAIL
<b>CEI PROJECT ADMINISTRATOR</b>	Arnaldo Larrazabal C: 786-205-2699	<a href="mailto:arnaldo.larrazabal@sandh.com">arnaldo.larrazabal@sandh.com</a>
<b>FDOT PROJECT MANAGER:</b>	Rick Vallier O: 386-943-5283 C: 386-846-4149	<a href="mailto:rick.vallier@dot.state.fl.us">rick.vallier@dot.state.fl.us</a>
<b>CONTRACTOR'S PROJECT MANAGER:</b>	Jeremy Andrews C: 904-509-0868	<a href="mailto:jandrews@superiorfla.com">jandrews@superiorfla.com</a>

## LAKE

### SR 25 (US 27) from CR 561 to North of O'Brien Road

<b>FIN #</b>	434407-1-52-01
<b>CONTRACT #</b>	T5592

#### Conventional Construction

**PROJECT DESCRIPTION:** Milling and resurfacing, widening turn lanes, base work, shoulder treatment, drainage improvements, curb and gutter, sidewalks, signing and pavement markings, guardrail, signalization and ITS on SR 25 (US 27) from just west of CR 561 (Lake Minneola Shores/Southern Breeze Drive) to 400 feet north of O'Brien Road.

				TIME	COST	
<b>CONTRACTOR:</b>	D.A.B. Constructors, Inc.	<b>LET DATE:</b>	8/30/2017	<b>ORIGINAL:</b>	400	\$6,864,444.44
<b>FED. AID #:</b>	3612039P	<b>NTP:</b>	11/14/2017	<b>CURRENT:</b>	494	\$6,864,444.44
<b>FUND TYPE</b>	Conventional	<b>TIME BEGAN:</b>	12/14/2017	<b>ELAPSED:</b>	458	\$6,554,296.97
		<b>WORK BEGAN:</b>	12/14/2017	<b>% ORIGINAL:</b>	114.50%	95.48%
		<b>EST. COMPLETION:</b>	Spring 2019	<b>% TO DATE:</b>	92.71%	95.48%

CONTACT	PHONE	EMAIL
<b>CEI PROJECT ADMINISTRATOR</b>	Ashley Vickers O: 352-568-7230 C: 407-463-9350	<a href="mailto:avickers@eismanrusso.com">avickers@eismanrusso.com</a>
<b>FDOT PROJECT MANAGER:</b>	Karen Madrid O: 352-326-7736 C: 352-459-2049	<a href="mailto:karen.madrid@dot.state.fl.us">karen.madrid@dot.state.fl.us</a>
<b>CONTRACTOR'S PROJECT MANAGER:</b>	Mike Lemke C: 352-601-8043	<a href="mailto:mikel@dabcon.com">mikel@dabcon.com</a>

## LAKE COUNTY

### SR 33 Over Green Swamp Bridge

<b>FIN #</b>	433860-1-52-01 and 436127-1-52-01
<b>CONTRACT #</b>	T5637

#### CONSTRUCTION LUMP SUM

**PROJECT DESCRIPTION:** Replace the existing bridge on SR 33 over Green Swamp in Clermont, milling and resurfacing of approaches. The project also will create a southbound left-turn lane from S.R. 33 to CR 561.

				TIME	COST	
<b>CONTRACTOR:</b>	Leware Construction Company of Florida	<b>LET DATE:</b>	10/31/2018	<b>ORIGINAL:</b>	165	\$3,244,000.00
<b>FED. AID #:</b>	3512030P	<b>NTP:</b>	1/15/2019	<b>CURRENT:</b>	165	\$3,244,000.00
<b>FUND TYPE</b>	Lump Sum	<b>TIME BEGAN:</b>	2/14/2019	<b>ELAPSED:</b>	0	\$42,340.00
		<b>WORK BEGAN:</b>	TBD	<b>% ORIGINAL:</b>	0.00%	1.31%
		<b>EST. COMPLETION:</b>	Summer 2019	<b>% TO DATE:</b>	0.00%	1.31%

**Construction temporarily on hold**

CONTACT	PHONE	EMAIL
<b>CEI PROJECT ADMINISTRATOR</b>	Elie Assi O: 352-326-7745 C: 904-237-9296	<a href="mailto:eassi@eismanrusso.com">eassi@eismanrusso.com</a>
<b>FDOT PROJECT MANAGER:</b>	Karen Madrid O: 352-326-7767	<a href="mailto:karen.madrid@dot.state.fl.us">karen.madrid@dot.state.fl.us</a>
<b>CONTRACTOR'S PROJECT MANAGER:</b>	Bob Eison O: 352-267-6303 C: 352-787-1616	<a href="mailto:beison@lewarecc.com">beison@lewarecc.com</a>

# Project Status Report as of March 21, 2019

## LAKE COUNTY

### SR 25/US 27 from OBrien Road to Arlington Ridge Boulevard

**FIN #** 437327-1-52-01

**CONTRACT #** T5630

#### Conventional Construction

**PROJECT DESCRIPTION:** Mill and resurface SR 25/U.S. 27 from O'Brien Road in Groveland to Arlington Ridge Boulevard (south of County Road 48) in Leesburg. Project also will include safety and operational improvements.

				TIME	COST	
<b>CONTRACTOR:</b>	CW Roberts Contracting Inc.	<b>LET DATE:</b>	9/26/2018	<b>ORIGINAL:</b>	350	\$7,593,730.34
<b>FED. AID #:</b>	D518020B	<b>NTP:</b>	11/30/2018	<b>CURRENT:</b>	356	\$7,593,730.34
<b>FUND TYPE</b>	Pay Item	<b>TIME BEGAN:</b>	1/3/2019	<b>ELAPSED:</b>	79	\$763,577.32
		<b>WORK BEGAN:</b>	1/3/2019	<b>% ORIGINAL:</b>	22.57%	10.06%
		<b>EST. COMPLETION:</b>	Spring 2020	<b>% TO DATE:</b>	22.19%	10.06%

CONTACT		PHONE	EMAIL
<b>CEI PROJECT ADMINISTRATOR</b>	Elie Assi	O: 352-326-7745 C: 904-237-9296	<a href="mailto:eassi@eismanrusso.com">eassi@eismanrusso.com</a>
<b>FDOT PROJECT MANAGER:</b>	Karen Madrid	O: 352-326-7767	<a href="mailto:karen.madrid@dot.state.fl.us">karen.madrid@dot.state.fl.us</a>
<b>CONTRACTOR'S PROJECT MANAGER:</b>	Gary Rohrer	C: 850-933-6079	<a href="mailto:grohrer@cwrcontracting.com">grohrer@cwrcontracting.com</a>

