



FDOT District Five - Leesburg Operations
 1405 Thomas Road
 Leesburg, Florida 34748
 352-315-3100

Outside Consultant
In-House Construction
Maintenance

Project Status Report as of January 25, 2019

LAKE						
SR 19 over Little Lake Harris Bridge # 110026						
FIN #	238319-2-52-01					
CONTRACT #	E5Y62					
Design Build						
PROJECT DESCRIPTION: Design and construction of State Road (S.R.) 19 over Little Lake Harris Bridge #11026 from Savage Circle to north of Hickory Points.						
					TIME	COST
CONTRACTOR:	Leware Construction Co. of Florida	LET DATE:	3/21/2017	ORIGINAL:	950	\$22,219,000.00
FED. AID #:	00B5025B	NTP:	6/15/2017	CURRENT:	1,017	\$22,338,735.39
FUND TYPE	Design Build	TIME BEGAN:	6/15/2017	ELAPSED:	587	\$15,805,117.49
		WORK BEGAN:	6/15/2017	% ORIGINAL:	61.79%	71.13%
		EST. COMPLETION:	Summer 2020	% TO DATE:	57.72%	70.75%
CONTACT		PHONE			EMAIL	
CEI PROJECT ADMINISTRATOR	David Smith	O: 352-324-6472 C: 407-948-3946			dsmith@metriceng.com	
FDOT PROJECT MANAGER:	Eric Jagers	O: 352-326-7715 C: 352-459-9751			eric.jagers@dot.state.fl.us	
CONTRACTOR'S PROJECT MANAGER:	Jeremy Welch	O:352-787-1616 C:352-516-7248			jwelch@lewarecc.com	

LAKE						
SR 46 from west of US 441 to Round Lake Road (Wekiva Parkway Sections 3A and 3B)						
FIN #	238275-2-52-01, 238275-3-52-01					
CONTRACT #	T5589					
Conventional Construction						
PROJECT DESCRIPTION: The project includes an at-grade intersection of U.S. 441 and State Road (S.R.) 46, with a grade separated flyover from southbound U.S. 441 to eastbound S.R. 46. The project also includes the reconstruction of S.R. 46 into a six-lane divided controlled access roadway.						
					TIME	COST
CONTRACTOR:	GLF Construction Corporation	LET DATE:	6/14/2017	ORIGINAL:	850	\$32,839,302.36
FED. AID #:	8886919A	NTP:	8/01/2017	CURRENT:	926	\$33,252,702.12
FUND TYPE	Conventional	TIME BEGAN:	10/30/2017	ELAPSED:	450	\$17,060,238.36
		WORK BEGAN:	10/30/2017	% ORIGINAL:	52.94%	51.95%
		EST. COMPLETION:	Summer 2020	% TO DATE:	48.60%	51.30%
CONTACT		PHONE			EMAIL	
CEI PROJECT ADMINISTRATOR	Scott Moffatt	C: 321-624-8861			smoffatt@rkk.com	
FDOT PROJECT MANAGER:	Eric Jagers	O: 352-326-7715 C:352-459-9751			eric.jagers@dot.state.fl.us	
CONTRACTOR'S PROJECT MANAGER:	Kevin Wishnacht	C: 407-955-1944			kwishnacht@qfusa.com	

LAKE						
CR 46A Realignment from SR 46 to North of Arundel Way (Wekiva Parkway Section 5)						
FIN #	238275-8-52-01					
CONTRACT #	T5582					
Conventional Construction						
PROJECT DESCRIPTION: Design the non-tolled relocation of CR 46A out of the Seminole State Forest for 2.5 miles from north of Arundel Way to connect to State Road 429 east of Camp Challenge Road.						
					TIME	COST
CONTRACTOR:	Halifax Paving, Inc	LET DATE:	2/22/2017	ORIGINAL:	650	\$9,883,549.93
FED. AID #:	8886602A	NTP:	5/09/2017	CURRENT:	711	\$9,890,468.19
FUND TYPE	Conventional	TIME BEGAN:	6/13/2017	ELAPSED:	592	\$6,067,111.58
		WORK BEGAN:	6/13/2017	% ORIGINAL:	91.08%	61.39%
		EST. COMPLETION:	Spring 2019	% TO DATE:	83.26%	61.34%
CONTACT		PHONE			EMAIL	
PROJECT ADMINISTRATOR	Kim Navarro	O: 407-482-7829			kim.navarro@dot.state.fl.us	
CONTRACTOR'S PROJECT MANAGER:	Steve Blair	O: 386-676-0200 C: 386-547-3422			hpi-steve@cl.rr.com	

Project Status Report as of January 25, 2019

LAKE AND SEMINOLE COUNTIES						
SR 429/46 from west of Old McDonald Road to east of Wekiva Park Road (Wekiva Parkway Section 6)						
FIN #	238275-7-52-01					
CONTRACT #	E5Y47					
Design Build						
PROJECT DESCRIPTION: Design 5.5 miles of limited access toll road largely along the existing State Road 46 corridor from west of Old MacDonald Road to east of Wekiva Park Road. The project will include designing: an additional non-tolled, service road for local travel; a new, higher-profile bridge that is aesthetically pleasing over the Wekiva River; and, three wildlife bridges to allow animals to pass safely between the Seminole State Forest, Rock Springs Run State Reserve and Lower Wekiva River Preserve.						
					TIME	COST
CONTRACTOR:	Superior Construction Co. Southeast	LET DATE:	3/22/2017	ORIGINAL:	1,270	\$234,544,468.00
FED. AID #:	3141036P	NTP:	6/27/2017	CURRENT:	1,349	\$232,375,345.09
FUND TYPE	Design Build	TIME BEGAN:	10/18/2017	ELAPSED:	573	\$112,806,467.37
		WORK BEGAN:	10/18/2017	% ORIGINAL:	45.12%	48.10%
		EST. COMPLETION:	Spring 2021	% TO DATE:	42.48%	48.54%
CONTACT		PHONE			EMAIL	
CEI PROJECT ADMINISTRATOR		Arnaldo Larrazabal	C: 786-205-2699		arnaldo.larrazabal@sandh.com	
FDOT PROJECT MANAGER:		Rick Vallier	O: 386-943-5283 C: 386-846-4149		rick.vallier@dot.state.fl.us	
CONTRACTOR'S PROJECT MANAGER:		Jeremy Andrews	C: 904-509-0868		jandrews@superiorfla.com	

LAKE COUNTY						
SR 33 Bridge Over Green Swamp						
FIN #	433860-1-52-01 and 436127-1-52-01					
CONTRACT #	T5637					
CONSTRUCTION LUMP SUM						
PROJECT DESCRIPTION: Replace the existing bridge on SR 33 over Green Swamp in Clermont, milling and resurfacing of approaches. The project also will create a southbound left-turn lane from S.R. 33 to CR 561.						
					TIME	COST
CONTRACTOR:	Leware Construction Company of Florida	LET DATE:	10/31/2018	ORIGINAL:	165	\$3,244,000.00
FED. AID #:	3512030P	NTP:	1/15/2019	CURRENT:	165	\$3,244,000.00
FUND TYPE	Lump Sum	TIME BEGAN:	2/14/2019	ELAPSED:	0	\$0.00
		WORK BEGAN:	TBD	% ORIGINAL:	0.00%	0.00%
		EST. COMPLETION:	Summer 2019	% TO DATE:	0.00%	0.00%
CONTACT		PHONE			EMAIL	
CEI PROJECT ADMINISTRATOR		Bruce Boyles	C: 904-733-1478		bboyles@eismanrusso.com	
FDOT PROJECT MANAGER:		Karen Madrid	O: 352-326-7767		karen.madrid@dot.state.fl.us	
CONTRACTOR'S PROJECT MANAGER:		Bob Eison	O: 352-267-6303 C: 352-787-1616		beison@lewarecc.com	

LAKE COUNTY						
SR 25/US 27 from OBrien Road to Arlington Ridge Boulevard						
FIN #	437327-1-52-01					
CONTRACT #	T5630					
Conventional Construction						
PROJECT DESCRIPTION: Mill and resurface SR 25/U.S. 27 from O'Brien Road in Groveland to Arlington Ridge Boulevard (south of County Road 48) in Leesburg. Project also will include safety and operational improvements.						
					TIME	COST
CONTRACTOR:	CW Roberts Contracting Inc.	LET DATE:	9/26/2018	ORIGINAL:	350	\$7,593,730.34
FED. AID #:	D518020B	NTP:	11/30/2018	CURRENT:	352	\$7,593,730.34
FUND TYPE	Pay Item	TIME BEGAN:	12/30/2018	ELAPSED:	23	\$0.00
		WORK BEGAN:	12/30/2018	% ORIGINAL:	6.57%	0.00%
		EST. COMPLETION:	Spring 2020	% TO DATE:	6.53%	0.00%
CONTACT		PHONE			EMAIL	
CEI PROJECT ADMINISTRATOR		Sandra Chitwood	C: 352-792-8742		schitwood@eismanrusso.com	
FDOT PROJECT MANAGER:		Karen Madrid	O: 352-326-7767		karen.madrid@dot.state.fl.us	
CONTRACTOR'S PROJECT MANAGER:		Gary Rohrer	C: 850-933-6079		grohrer@cwcontracting.com	

Project Status Report as of January 25, 2019

LAKE COUNTY

SR 25 (US 27) from CR 561 to North of O'Brien Road

FIN #	434407-1-52-01
CONTRACT #	T5592

Conventional Construction

PROJECT DESCRIPTION: Milling and resurfacing, widening turn lanes, base work, shoulder treatment, drainage improvements, curb and gutter, sidewalks, signing and pavement markings, guardrail, signalization and ITS on SR 25 (US 27) from just west of CR 561 (Lake Minneola Shores/Southern Breeze Drive) to north of O'Brien Road.

					TIME	COST
CONTRACTOR:	D.A.B. Constructors, Inc.	LET DATE:	8/30/2017	ORIGINAL:	400	\$6,864,444.44
FED. AID #:	3612039P	NTP:	11/14/2017	CURRENT:	479	\$6,864,444.44
FUND TYPE	Conventional	TIME BEGAN:	12/14/2017	ELAPSED:	403	\$6,335,378.09
		WORK BEGAN:	12/14/2017	% ORIGINAL:	100.75%	92.29%
		EST. COMPLETION:	Spring 2019	% TO DATE:	84.13%	92.29%

	CONTACT	PHONE	EMAIL
CEI PROJECT ADMINISTRATOR	Ashley Vickers	O: 352-568-7230 C: 407-463-9350	avickers@eismanrusso.com
FDOT PROJECT MANAGER:	Karen Madrid	O: 352-326-7736 C: 352-459-2049	karen.madrid@dot.state.fl.us
CONTRACTOR'S PROJECT MANAGER:	Mike Lemke	C: 352-601-8043	mikel@dabcon.com