



FDOT District Five - Leesburg Operations
1405 Thomas Road
Leesburg, Florida 34748
352-315-3100

Outside Consultant
In-House Construction
Maintenance

Project Status Report as of October 23, 2018

LAKE						
SR 19 over Little Lake Harris Bridge # 110026						
FIN #	238319-2-52-01					
CONTRACT #	E5Y62					
Design Build						
PROJECT DESCRIPTION: Design and construction of State Road (S.R.) 19 over Little Lake Harris Bridge #11026 from Savage Circle to north of Hickory Points.						
				TIME	COST	
CONTRACTOR:	Leware Construction Co. of Florida	LET DATE:	3/21/2017	ORIGINAL:	950	\$22,219,000.00
FED. AID #:	00B5025B	NTP:	6/15/2017	CURRENT:	996	\$22,338,735.39
FUND TYPE	Design Build	TIME BEGAN:	6/15/2017	ELAPSED:	494	\$14,214,704.69
		WORK BEGAN:	6/15/2017	% ORIGINAL:	52.00%	63.98%
		EST. COMPLETION:	Summer 2020	% TO DATE:	49.60%	63.63%
CONTACT		PHONE			EMAIL	
CEI PROJECT ADMINISTRATOR		David Smith	O: 352-324-6472 C: 407-948-3946		dsmith@metriceng.com	
FDOT PROJECT MANAGER:		Eric Jagers	O: 352-326-7715 C: 352-459-9751		eric.jagers@dot.state.fl.us	
CONTRACTOR'S PROJECT MANAGER:		Jeremy Welch	O:352-787-1616 C:352-516-7248		twelch@lewarecc.com	

LAKE						
CR 46A Realignment from SR 46 to North of Arundel Way (Wekiva Parkway Section 5)						
FIN #	238275-8-52-01					
CONTRACT #	T5582					
Conventional Construction						
PROJECT DESCRIPTION: Design the non-tolled relocation of CR 46A out of the Seminole State Forest for 2.5 miles from north of Arundel Way to connect to State Road 429 east of Camp Challenge Road.						
				TIME	COST	
CONTRACTOR:	Halifax Paving, Inc	LET DATE:	2/22/2017	ORIGINAL:	650	\$9,883,549.93
FED. AID #:	8886602A	NTP:	5/09/2017	CURRENT:	710	\$9,890,468.19
FUND TYPE	Conventional	TIME BEGAN:	6/13/2017	ELAPSED:	501	\$5,678,395.51
		WORK BEGAN:	6/13/2017	% ORIGINAL:	77.08%	57.45%
		EST. COMPLETION:	Spring 2019	% TO DATE:	70.56%	57.41%
CONTACT		PHONE			EMAIL	
PROJECT ADMINISTRATOR		Kim Navarro	O: 407-482-7829		kim.navarro@dot.state.fl.us	
CONTRACTOR'S PROJECT MANAGER:		Steve Blair	O: 386-676-0200 C: 386-547-3422		hpi-steve@cflrr.com	

LAKE						
US 27 Asphalt Repair from US 192 to Golden Eagle Boulevard						
FIN #	429157-1-72-14					
CONTRACT #	E5U93					
Maintenance Contract						
PROJECT DESCRIPTION: Mill and resurface US 27 in Clermont from US 192 to Golden Eagle Boulevard						
				TIME	COST	
CONTRACTOR:	Lane Construction Corporation	LET DATE:	6/05/2018	ORIGINAL:	120	\$1,454,577.56
FED. AID #:	N/A	NTP:	8/07/2018	CURRENT:	130	\$1,454,577.56
FUND TYPE	Maintenance	TIME BEGAN:	8/7/2018	ELAPSED:	76	\$1,311,367.47
		WORK BEGAN:	8/7/2018	% ORIGINAL:	63.33%	90.15%
		EST. COMPLETION:	Late 2018	% TO DATE:	58.46%	90.15%
CONTACT		PHONE			EMAIL	
PROJECT ADMINISTRATOR		Frank Kelch	O: 352-326-7716		frank.kelch@dot.state.fl.us	
CONTRACTOR'S PROJECT MANAGER:		Brandon Kowalske	C: 863-287-8096		bskowalske@laneconstruction.com	

Project Status Report as of October 23, 2018

LAKE

SR 46 from west of US 441 to Round Lake Road (Wekiva Parkway Sections 3A and 3B)

FIN # 238275-2-52-01, 238275-3-52-01

CONTRACT # T5589

Conventional Construction

PROJECT DESCRIPTION: The project includes an at-grade intersection of U.S. 441 and State Road (S.R.) 46, with a grade separated flyover from southbound U.S. 441 to eastbound S.R. 46. The project also includes the reconstruction of S.R. 46 into a six-lane divided controlled access roadway.

				TIME	COST	
CONTRACTOR:	GLF Construction Corporation	LET DATE:	6/14/2017	ORIGINAL:	850	\$32,839,302.36
FED. AID #:	8886919A	NTP:	8/01/2017	CURRENT:	905	\$33,099,278.43
FUND TYPE	Conventional	TIME BEGAN:	10/30/2017	ELAPSED:	359	\$13,752,361.41
		WORK BEGAN:	10/30/2017	% ORIGINAL:	42.24%	41.88%
		EST. COMPLETION:	Summer 2020	% TO DATE:	39.67%	41.55%

CONTACT		PHONE	EMAIL
CEI PROJECT ADMINISTRATOR	Scott Moffatt	C: 321-624-8861	smoffatt@rkk.com
FDOT PROJECT MANAGER:	Eric Jaggars	O: 352-326-7715 C:352-459-9751	eric.jaggars@dot.state.fl.us
CONTRACTOR'S PROJECT MANAGER:	Kevin Wishnacht	C: 407-955-1944	kwishnacht@glfusa.com

LAKE AND SEMINOLE COUNTIES

SR 429/46 from west of Old McDonald Road to east of Wekiva Park Road (Wekiva Parkway Section 6)

FIN # 238275-7-52-01

CONTRACT # E5Y47

Design Build

PROJECT DESCRIPTION: Design 5.5 miles of limited access toll road largely along the existing State Road 46 corridor from west of Old MacDonald Road to east of Wekiva Park Road. The project will include designing: an additional non-tolled, service road for local travel; a new, higher-profile bridge that is aesthetically pleasing over the Wekiva River; and, three wildlife bridges to allow animals to pass safely between the Seminole State Forest, Rock Springs Run State Reserve and Lower Wekiva River Preserve.

				TIME	COST	
CONTRACTOR:	Superior Construction Co. Southeast	LET DATE:	3/22/2017	ORIGINAL:	1,270	\$234,544,468.00
FED. AID #:	3141036P	NTP:	6/27/2017	CURRENT:	1,329	\$232,375,345.09
FUND TYPE	Design Build	TIME BEGAN:	10/18/2017	ELAPSED:	482	\$98,078,117.95
		WORK BEGAN:	10/18/2017	% ORIGINAL:	37.95%	41.82%
		EST. COMPLETION:	Spring 2021	% TO DATE:	36.27%	42.21%

CONTACT		PHONE	EMAIL
CEI PROJECT ADMINISTRATOR	Arnaldo Larrazabal	C: 786-205-2699	arnaldo.larrazabal@rsandh.com
FDOT PROJECT MANAGER:	Rick Vallier	O: 386-943-5283 C: 386-846-4149	rick.vallier@dot.state.fl.us
CONTRACTOR'S PROJECT MANAGER:	Jeremy Andrews	C: 904-509-0868	jandrews@superiorfla.com

LAKE

SR 25 (US 27) from CR 561 to North of O'Brien Road

FIN # 434407-1-52-01

CONTRACT # T5592

Conventional Construction

PROJECT DESCRIPTION: Milling and resurfacing, widening turn lanes, base work, shoulder treatment, drainage improvements, curb and gutter, sidewalks, signing and pavement markings, guardrail, signalization and ITS on SR 25 (US 27) from just west of CR 561 (Lake Minneola Shores/Southern Breeze Drive) to 400 feet north of O'Brien Road.

				TIME	COST	
CONTRACTOR:	D.A.B. Constructors, Inc.	LET DATE:	8/30/2017	ORIGINAL:	400	\$6,864,444.44
FED. AID #:	3612039P	NTP:	11/14/2017	CURRENT:	443	\$6,864,444.44
FUND TYPE	Conventional	TIME BEGAN:	12/14/2017	ELAPSED:	312	\$4,654,183.97
		WORK BEGAN:	12/14/2017	% ORIGINAL:	78.00%	67.80%
		EST. COMPLETION:	Spring 2019	% TO DATE:	70.43%	67.80%

CONTACT		PHONE	EMAIL
CEI PROJECT ADMINISTRATOR	Ashley Vickers	O: 352-568-7230 C: 407-463-9350	avickers@eismanrusso.com
FDOT PROJECT MANAGER:	Karen Madrid	O: 352-326-7736 C: 352-459-2049	karen.madrid@dot.state.fl.us
CONTRACTOR'S PROJECT MANAGER:	Mike Lemke	C: 352-601-8043	mikel@dabcon.com