

## Marchese, Deborah

---

**From:** Robert Rudd <r.rudd@aol.com>  
**Sent:** Wednesday, June 10, 2015 5:38 PM  
**To:** Koontz, Lori; Scott, Jimmy; Marchese, Deborah; McArdle, Heath; Kirkland, Alan; Hinton, Joseph; Erickson, Paul; lfairchild@kleinfelder.com; Alan.Fisher@dot.state.fl.us; Dietz, Denis; Globig, James; jbegovich@tierraeng.com; rrudd@tierraeng.com; jeraso@tierraeng.com; fmiller@minneola.us; Burl.reardon@tetrattech.com; GBracken@Pospiechcontracting.com; JPoyner@Pospiechcontracting.com; JNorman@Pospiechcontracting.com; mdavis@ctlfl.com; chrisgallagher@tcd-usa.com; CTyree@TaylorMorrison.com; WDatiz@TierraEng.com; CAnderson@TierraEng.com; Michael.Barr@dot.state.fl.us; mciolino@tierraeng.com; Peany.Schwahl@duke-energy.com; Charles.Dalton@duke-energy.com; Darryl.Ward@Centurylink.com; rgullett@langd.org; David.Wilson2@mybriighthouse.com; robert.mccoy@leesburgflorida.gov; Jerry.Bolduc@secoenergy.com; gbeach@clermontfl.org; gupshaw@clermontfl.org; rcook@langd.org; precisedrilling@gmail.com; John.Wolski@mybriighthouse.com; Scott Smith; Robert Rudd  
**Subject:** FPN: 435515-1-58-01, North Hancock Road, PM-16 Minutes  
**Attachments:** PM-16\_Minutes.pdf

**NAME OF PROJECT:** North Hancock Road Extension Phase IIIA and IIIB  
**FPN:** 435515-1-58-01  
**LAKE COUNTY PROJECT NUMBER:** 2014-11  
**NAME OF CONTRACTOR:** Pospiech Contracting, Inc.  
**SUBJECT:** PM-16 Minutes  
**DATE:** June 10, 2015  
**FILE NO.:** 2.2 (06-10-2015\_PM-16\_Minutes\_Email\_Cover)

All,

Find attached PM-16 Minutes.

Thanks,

**Robert P. Rudd, P.E.**  
**Senior Project Engineer**  
**TIERRA, INC.**

1133 Crown Park Circle | Winter Garden, Florida 34787  
T 407-877-1354 | F 407-654-7347 | C 407-461-1564

[www.tierraeng.com](http://www.tierraeng.com) | [rrudd@tierraeng.com](mailto:rrudd@tierraeng.com)

*geotechnical environmental materials engineering*

**PROJECT:** North Hancock Road Extension Phase IIIA and IIIB  
**LAKE COUNTY PROJECT NO.:** 2014-11  
**FPN:** 435515-1-58-01  
**TIERRA PROJECT NO.:** 5111-14-060 (LCF-04.0/5111)  
**CONTRACTOR:** Pospiech Contracting, Inc.  
**SUBJECT:** PM-16  
**DATE:** June 2, 2015  
**PROJECT FILE NO.:** 2.2 (06-02-2015\_PM-16)  
**START TIME:** 10:00 AM **END TIME:** 11:00 PM

<b><u>Attendees:</u></b> (See Attached Sign-In Sheet)
<b><u>Contractor Construction Schedule Review:</u></b>
See Attached 2-Week Look-Ahead Schedule
<b><u>Permit(s):</u></b>
<b>Owner Permits and Notices:</b> SJRMD Permit: Active Gopher Tortoise Permit: Active GT relocations Completed 03-06-2015. City of Minneola DEP WM Relocation Permit: Active <b>Contractor Permits and Notices:</b> NPDES NOI / DEP Letter of Acknowledgement: Active SWPPP: Active
<b><u>Submittal / Shop Drawing / Cert Log Review</u></b>
No Issues Noted.
<b><u>Materials Testing / Acceptance Review</u></b>
No Issues Noted.
<b><u>MOT / Erosion Control Review</u></b>
<b>MOT:</b> Weekly MOT reports to be scanned and submitted for record / file / review.  <b>Erosion Control / SWPPP:</b> Weekly and event reports to be scanned and submitted for record / file / review.

### Utility Coordination

**Duke-Energy Transmission:** General Discussion Items follow: Any work within 50' of tower structures or overhead lines required construction plan be made with Duke-Energy. No storage of materials or equipment permitted on Duke-Energy Easement. No equipment refueling permitted on Duke Energy Easement. PM's to be copied to Duke-Energy for update.

**Duke-Energy Distribution:** D-ED provides power to Old 50 East/N. Hancock Signal. Transfer to new proposed signal to be coordinated by TCD.

UD 05-05-2015: City of Clermont signal (see attached LCPW email addressing same).

**SECO:** Work Schedule from SECO pending, 5 week relocation period referenced. Discussion Items follow: (1) Plan to provide OE service on Jim Hunt, RT from new development located to the east of the project. Service poles will be set near Jim Hunt north ROW. Pole at Turkey Farm and Jim Hunt to be removed / relocated. (2) Overhead services at school will be changed to underground services. (3) Power services to new signals to be coordinated, **City of Minneola** will need to apply for service; (4) Current access to existing school transformer must be maintained off N. Hancock near school BFP; and (5) Easement with City of Minneola remains pending.

UD 05-19-2015: School and Old 50 West relocations underway. Pospiech to check cover of buried electric at Big Sky and inform.

**Century Link:** (1) Underground facilities at Pond 1 to be relocated. (2) Underground facilities at Jim Hunt to be relocated. (3) Underground facilities at school to be relocated.

UD 05-19-2015: Pospiech JH conduit installed by end of the day 05-19-2015. Cost pending.

UD 06-02-2015: Pole in conflict with road construction at Turkey Farm and Jim Hunt cannot be performed due to CL facilities. Schedule for relocation work from CL pending.

**Bright House:** (1) Overhead facilities to be relocated underground under Duke-Energy system at Jim Hunt; (2) Underground facilities at school to be relocated.

UD 06-02-2015: JH cost to reinstall at \$2,453.50 (see attached email).

**Lake Apopka Natural Gas:** (1) Relocate facilities at Pond 1. (2) Relocate facilities at Old 50. (3) Relocate facilities at school.

UD 06-02-2015: Old 50 West pipe connection to follow storm pipe construction underway. Only service at school remains.

**Leesburg Fiber:** No facilities noted to be in conflict with the work at this time.

**City of Minneola:**

UD 06-02-2015: WM installed and testing underway. Final connections to be scheduled once DEP Clearance has been received.

<b>Action Items</b>		
<b>Item Number</b>	<b>Discussion</b>	<b>Action By</b>
1-1	Wall Changes RFP Pending from Lake County / Tierra. UD 06-02-2015: Walls Change CPS received and under review. Cover letter pending from Pospiech. Tierra to check to see if there would be another possible wall type for pricing and inform at next meeting.	Pospiech / Tierra
1-2	School Fence / Wall modification. UD 03-24-2015: To be included as part CO-01.	Info
2-2	Project GT Delay. UD 03-24-2015: Time Only Delay to be part CO-01.	Info
7-3	Turkey Farms temp sidewalk UD 06-02-2015: Temp sidewalk CPS received and under review. Cover letter pending from Pospiech.	Pospiech
10-2	MOT Plan adjustments speed sign. UD 06-02-2015: Speed Signs CPS received and under review. Cover letter pending from Pospiech.	Pospiech
12-2	RFP 3 issued changing Pond 1 5' Concrete Sidewalk to 12' Asphalt Trail. CPS Pending. UD 05-05-2015: Part CO-01.	Info
15-2	Gravity Wall at sidewalk STA 226, LT constructed 3' short. From field review no additional construction required. Gravity Wall at ROW STA 226, LT deleted. UD 06-02-2015: Misc Walls / Paved Ditch / Fence RFP to be issued by Tierra.	Tierra
16-1	Next Meeting Tuesday, June 16, 2015 at 10:00 am on-site at Bridger.	Info

These minutes convey Tierra, Inc.'s understanding of the items discussed and decisions reached. If any party's understanding of this meeting is contrary with regards to any items herein addressed, please bring this to Tierra Inc.'s attention at the next scheduled meeting.

Thanks,

**Robert P. Rudd, P.E.**  
**Senior Project Engineer**

**TIERRA, INC.**

1133 Crown Park Circle | Winter Garden, Florida 34787

T 407-877-1354 | F 407-654-7347 | C 407-461-1564

[www.tierraeng.com](http://www.tierraeng.com) | [r Rudd@tierraeng.com](mailto:r Rudd@tierraeng.com)

*geotechnical environmental materials engineering*

**End of Meeting**

NAME OF PROJECT: North Hancock Road Extension Phase IIIA and IIIB

FPN: 435515-1-58-01

LAKE COUNTY PROJECT NUMBER: 2014-11

NAME OF CONTRACTOR: Pospiech Contracting, Inc.

SUBJECT: PM-16

DATE: June 2, 2015

PROJECT FILE NO.: 2.2 (06-02-2105\_PM-16\_Sign-In-Sheet)

DATE: June 2, 2015 START: 10:00 AM END: 10:45 Am

NAME	COMPANY	TELEPHONE NO. OFFICE	E-MAIL ADDRESS
Lori Conway	Lake County Public Works	352-343-8439	<a href="mailto:lconway@Lakecountyfl.gov">lconway@Lakecountyfl.gov</a>
Terry Scott	Lake County Public Works	352-516-4368	<a href="mailto:jscott@lakecountyfl.gov">jscott@lakecountyfl.gov</a>
Deb Marchese	Lake County Public Works	352-483-9007	<a href="mailto:dmarchese@lakecountyfl.gov">dmarchese@lakecountyfl.gov</a>
Heath McArdle	Lake County Public Works	352-516-4370	<a href="mailto:hmcardle@lakecountyfl.gov">hmcardle@lakecountyfl.gov</a>
Alan Kirkland	Lake County Public Works	352-483-9043	<a href="mailto:akirkland@lakecountyfl.gov">akirkland@lakecountyfl.gov</a>
Joe Hinton	Lake County Public Works	352-516-7712	<a href="mailto:jhinton@lakecountyfl.gov">jhinton@lakecountyfl.gov</a>
Paul Erickson	Lake County Public Works	352-483-9021	<a href="mailto:perickson@lakecountyfl.gov">perickson@lakecountyfl.gov</a>
Lisa Fairchild	Kleinfelder	352-383-1444	<a href="mailto:lfairchild@kleinfelder.com">lfairchild@kleinfelder.com</a>
Alan Fisher	FDOT	386-943-5384	<a href="mailto:Alan.Fisher@dot.state.fl.us">Alan.Fisher@dot.state.fl.us</a>
Denis Dietz	Lake County Traffic Ops	352-742-1766	<a href="mailto:ddietz@lakecountyfl.gov">ddietz@lakecountyfl.gov</a>
Jim Globig	Lake County Traffic Ops	352-742-1766	<a href="mailto:jglobig@lakecountyfl.gov">jglobig@lakecountyfl.gov</a>
Jeff Begovich	Tierra, Inc.	407-913-1491	<a href="mailto:jbegovich@tierraeng.com">jbegovich@tierraeng.com</a>
Robert Rudd	Tierra, Inc.	407-461-1564	<a href="mailto:rrudd@tierraeng.com">rrudd@tierraeng.com</a>
Julia Eraso	Tierra, Inc.	407-718-0656	<a href="mailto:jeraso@tierraeng.com">jeraso@tierraeng.com</a>
Fred Miller	City of Minneola	352-516-3929	<a href="mailto:fmiller@minneola.us">fmiller@minneola.us</a>
Burl Reardon	TetraTech	407-839-3955	<a href="mailto:Burl.reardon@tetrattech.com">Burl.reardon@tetrattech.com</a>
Gary Bracken	Pospiech Contracting	352-422-6577	<a href="mailto:GBracken@Pospiechcontracting.com">GBracken@Pospiechcontracting.com</a>
Jessica Poyner	Pospiech Contracting	352-464-1900	<a href="mailto:JPoyner@Pospiechcontracting.com">JPoyner@Pospiechcontracting.com</a>
Jimmy Norman	Pospiech Contracting	386-634-2330	<a href="mailto:JNorman@Pospiechcontracting.com">JNorman@Pospiechcontracting.com</a>
Mike Davis	CTL	352-787-1268	<a href="mailto:mdavis@ctfl.com">mdavis@ctfl.com</a>
Chris Gallagher	TCD	407-905-3713	<a href="mailto:chrisgallagher@tcd-usa.com">chrisgallagher@tcd-usa.com</a>
Bruce Roberts	Pospiech Contracting	904-495-5628	
Chris Tyree	Taylor Morrison Homes	407-832-3164	<a href="mailto:CTyree@TaylorMorrison.com">CTyree@TaylorMorrison.com</a>
Willie Datiz	Tierra, Inc.	407-800-1094	<a href="mailto:WDatiz@TierraEng.com">WDatiz@TierraEng.com</a>
Christopher Anderson	Tierra, Inc.	407-907-3616	<a href="mailto:CAnderson@TierraEng.com">CAnderson@TierraEng.com</a>
Michael Barr	FDOT	386 205-4102	<a href="mailto:Michael.Barr@dot.state.fl.us">Michael.Barr@dot.state.fl.us</a>





## Robert Rudd

---

**From:** Wilson, David R. <David.Wilson2@mybighthouse.com>  
**Sent:** Friday, May 29, 2015 3:12 PM  
**To:** Robert Rudd  
**Cc:** Wolski, John  
**Subject:** RE> Jim Hunt

Robert


The new cost to re-pull ,trench and bore our coax pole to pole is  
\$2453.50...

DAVE WILSON  
Field Engineer 3  
Bighthouse Networks, LLC  
Office: 352-330-2906 > Cell: 407-947-3962  
Email: [david.wilson2@mybighthouse.com](mailto:david.wilson2@mybighthouse.com)

---

CONFIDENTIALITY NOTICE: This e-mail may contain information that is privileged, confidential or otherwise protected from disclosure. \*\*If you are not the intended recipient of this e-mail, please notify the sender immediately by return e-mail, purge it and do not disseminate or copy it.





# POSPIECH

— CONTRACTING —

201 S. APOPKA AVENUE, INVERNESS, FL 34452 PHONE: 352-726-3940 FAX: 352-726-5250

May 26, 2015,

Project: North Hancock Road Extension Phase IIIA and IIIB  
Lake County Project No.: 2014-11  
FPN 435515-1-58-01  
Tierra Project No.: 5111-14-060 (LCF-04.0/5111)  
Contractor: Pospiech Contracting, Inc. Project No.: 6968  
Subject: RFI # 1 Wall Station 213+00 to 213+50

RE: RFI # 1

Mr. Rudd,

At Station 213+00 to Station 213+50 cross sections indicate a wall being constructed to a minimum height of only (6) inches above grade. This would leave 2 feet of wall constructed beneath grade with only six inches remaining above sidewalk grade.

Please advise Pospiech Contracting, Inc if this area can be graded to a 4/1 slope behind the sidewalk and eliminate the wall in this area.

Thank You,

Sincerely,

Gary Bracken  
Pospiech Contracting