



**LAKE COUNTY**  
FLORIDA  
**DAILY REPORT OF CONSTRUCTION**

FPN NO. 435515-1-58-01	FAN NO.	DATE May 8, 2015	DAY OF WEEK Friday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

**WEATHER CONDITIONS:**  Clear  Partly Cloudy  Heavy Clouds  Fog

**TEMPERATURE:** High 84 Low 70  Temperature Restriction Specification No. \_\_\_\_\_

**WIND:**  None  Slight  Strong **RAIN:**  None  Light  Showers  Heavy

**RAIN DURATION:**  0-2 Hrs.  2-4 Hrs.  4-6 Hrs.  All day

**WORKING CONDITIONS:**  Excellent  Good  Fair  Poor  Bad

**DURATION OF ACCEPTABLE CONDITIONS:**  
 All Day  4-6 Hrs.  2-4 Hrs.  0-2 Hrs.  Unacceptable All Day

**SOIL CONDITIONS:**  Dry  Wet  Extremely Wet

**MOT**  Yes  No  Remarks \_\_\_\_\_

**EROSION CONTROL:**  Yes  No  Remarks \_\_\_\_\_

**EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):**

Major Work Item and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

**GENERAL COMMENTS:**

\_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**VISITORS:** \_\_\_\_\_  
**INSPECTOR'S SIGNATURE:**

**HOURS ON THE JOB:**  
 FROM: 18:00 TO: 15:00

**TOTAL HOURS:**  
1.0

**ENGINEER IN CHARGE (name, rank and initials)**

**DAY 129 OF 430**

# DAILY REPORT OF CONSTRUCTION

## DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR: POSTERICK

### OPERATION and LOCATION

Subcontractor placed concrete in sections of gravity wall STA. 219+00 TO STA. 220+00. Surrounding pool. Contractor placing/paving "F" curb N. end of project area, just east of Turkey Farm Road, connecting pre-cast inlet tops to curb along S-501 & S-502. Contractor checking rough grade of multi-use path located within project limits. C/L of TPIERA techs on site for testing. BULK PATH DENSITY ON SUBGRADE CHECKED - STA. 211+00 STA. 226+00, checked OK, RAYMOND.

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN	1.3		
SKILLED	1:10		
SEMI SKILLED	5		
COMMON			
TRAINEE			

### EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
			1	1							TRUCK, FLATBED
			1						1		TRUCK, GREASE
											TRUCK, LANE STRIPING
									2		TRUCK, PICK UP
										1	TRUCK, WATER
1	1				2						TUB GRINDER
											WELLPOINT SYSTEM
					1	2				1	<del>TRENCH BOX</del> TRENCH BOX
									3		CEMENT TRUCK
					1						

### CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME

N. Han Creek Road

FPN NO.

FAN NO.

PROJECT NO.

INSPECTOR SIGNATURE: \_\_\_\_\_

Day 129 of 430