



LAKE COUNTY
FLORIDA
DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE May 11, 2015	DAY OF WEEK Monday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog
TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____
WIND: None Slight Strong **RAIN:** None Light Showers Heavy
RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad
DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major Work Item and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: *Joseph H. ...* **HOURS ON THE JOB:** FROM: 9:30 TO: 11:00 **TOTAL HOURS:** 6
ENGINEER IN CHARGE (name, rank and initials) 12:00 - 1:00 **DAY** 132 OF 430
1:30 - 5:00

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR: _____

OPERATION and LOCATION

Pipe crew laid 40' LF of DIP of 20" water line west of the High school
 Pipe crew set p-tops on Jim Hunt
 Grade crew is striping, sub-grade for the bike path 300' LF is good
 the other side need work

Sod crew is laying sod on the east slope between Sta 210+00 to 215+00
 still need to sod the top 10' between these Sta #'s
 Curb crew is putting up the stacks and string for the curb machine
 on Hancock.

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	1		
FOREMAN	2		
SKILLED	12		
SEMI SKILLED	5		
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
		2				1					
		4		1	1				1		
										3	
								1			
3			4								
		2		4	1				2		Trench Box
									1		Buher
			2								
		1									

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: Joseph H. Hagan