



LAKE COUNTY  
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE June 4, 2015	DAY OF WEEK Thursday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS:  Clear     Partly Cloudy     Heavy Clouds     Fog  
 TEMPERATURE: High 90°    Low \_\_\_\_\_     Temperature Restriction Specification No. \_\_\_\_\_  
 WIND:  None     Slight     Strong    RAIN:  None     Light     Showers     Heavy  
 RAIN DURATION:  0-2 Hrs.     2-4 Hrs.     4-6 Hrs.     All day

WORKING CONDITIONS:  Excellent     Good     Fair     Poor     Bad  
 DURATION OF ACCEPTABLE CONDITIONS:  
 All Day     4-6 Hrs.     2-4 Hrs.     0-2 Hrs.     Unacceptable All Day

SOIL CONDITIONS:  Dry     Wet     Extremely Wet

MOT  Yes  No  Remarks \_\_\_\_\_

EROSION CONTROL:  Yes  No  Remarks \_\_\_\_\_

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

*Spoke with Gary Bracken about having his surveyor grade works at Tuesday's (6-9-15) meeting to discuss the problems on the project*

*Home owner has a private contractor doing work in his backyard and they have driven over the curb and silt fence to enter the backyard.*

VISITORS:

INSPECTOR'S SIGNATURE: *Joseph H. ...*    HOURS ON THE JOB: FROM: 9:00 TO: 12:00    TOTAL HOURS: 5

ENGINEER IN CHARGE (name, rank and initials) 1:00 - 3:00    DAY 156 OF 430

# DAILY REPORT OF CONSTRUCTION

## DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

Wall crew is pouring concrete in the forms at Sta 212+00 to 211+00 and is forming up the last 24' LF of the wall at Sta 210+75. Strung sub-grade on the south bound lanes of Hancock between Sta 218+50 to 219+00 and they are putting lime rock down on the sub-grade that was finished. Pipe crew laid 25' LF of 18" RCP across old 50 from box 3-1 backfilled and repaired the open section of road way. Crew graded the green space on the side of the trail between Sta 211+50 to 220+00. Grade crew finishing lime rock up on north bound lanes of Hancock between Sta 211+50 to 223+00. Jim Hunt is ready for prime and sand and the trail is ready as well between Sta 211+00 to 225+00

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	1		
FOREMAN	5		
SKILLED	12		
SEMI SKILLED	12		
COMMON			
TRAINEE			

## EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
			2	EARTH MOVER		1	ROLLER, TRAFFIC				TRUCK, FLATBED
		4		FRONT END LOADER	2		ROLLER, VIBRATORY		1		TRUCK, GREASE
				GRADE ALL			ROTARY TILLER/MIXER				TRUCK, LANE STRIPING
				HAND LINER	1		SKID STEER			2	TRUCK, PICK UP
1				GENERATOR			SPREADER, BOX	1	2		TRUCK, WATER
2	2		4	MECHANICAL TAMP			SPREADER, FERTILIZER				TUB GRINDER
				MILLING MACHINE			SPREADER, SEED				WELLPOINT SYSTEM
		2		MOTOR GRADER	2	4	TRACK HOE			2	Trench Box
				PILE DRIVER & HAMMER			TRACTOR, FARM		1		Burner
		1	1	POWER BROOM			TRANSPORT	1			Concrete Truck
		1		PUMP			TRUCK, BUCKET				
		1		ROLLER, STEEL WHEEL	3		TRUCK, DUMP				

## CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: Joseph Hunter