

## Sumter County Project Updates

February 27, 2019

### Construction Update:

- **Warm Springs Avenue FKA C-468:** segment from Turnpike to C 505 is complete. Segment from C 505 to US 301 is approximately 40% complete.
- **C-501:** Construction is 99% complete for the segment from Warm Springs Avenue to the first roundabout to the South. C-501 and the roundabout are open to traffic and minor punchlist items remain.
- **C-475 South:** Construction commenced in July 2018. The project is 95% complete with project close out to occur in early April 2019.
- **C-673:** Anderson Columbia began November 1, 2018, to add 2' shoulders and resurface the section from the I-75 interchange to west of US 301. Construction is ongoing with a completion date of late May early June 2019.
- **Bridge Improvements:** Preconstruction conference held with the selected contractor. The four bridge improvement projects include C-48 and C-476 bridges over the Withlacoochee River, C-48 over Jumper Creek, and C-470 over Lake Panasoffkee Outlet. The project should be complete Thanksgiving 2019.
- **The Villages® Companies Regional Roadway Agreement (Developer Designed)**
  - Marsh Bend Phase I (Under Construction)
  - Marsh Bend Phase II (Under Construction)
  - Marsh Bend Phase III (Under Construction)
  - Corbin Trail Phase II (Under Construction)
  - Corbin Trail Phase III (Under Construction)
  - Corbin Trail Phase IV (Under Construction)
  - Meggison Road Phase 2A (Under Construction)
  - Meggison Road Phase 5 (Design underway)

### Upcoming Construction:

- **C-466 Intersection Improvements:** Contractor selected with construction to begin in late February early March. Contract duration is 60 days with work occurring at night. The project will improve C-466 intersections. Improvements include turn lane additions, directional median opening modifications, traffic signal modifications, and pavement marking revisions.
- **C-478 from SR-471 to Center Hill:** The ITB will start in mid-December 2018. The project will resurface this portion of the roadway.

### In Design:

- **ATMS Phase 1:** Progress meeting with FDOT and Volkert occurred December 4, 2018, near 60% plans completion for the first phase of the Automated Traffic Management System (ATMS) including the County Traffic Management Center (TMC).
- **Morse and Buena Vista Sectional Repairs:** Design is underway to begin construction of the project by April 2019.
- **CR 525E (Phase II) from CR 525 to US 301:** Design is underway as part of the future 4-lane project to connect to the future I-75 interchanges at or near CR 514.

- **CR 527S:** Design is underway to resurface the road but also add turn lanes to support the expansion of Great Southern Wood.
- **CR 245E and CR 246 intersection correction:** Design is underway to improve the safety condition for the intersection and improve agricultural truck movement in this area.
- **Spring Flow Road:** Design is underway for this new road to serve a new fire station located at the Mid-Florida Distribution Center and to provide a new entrance to this industrial park from SR 44.

#### **LAP Safety Projects:**

- **C-470:** Install paved shoulders on curves, and other safety improvements from CR 424 to Wilderness Dr. ITB started on November 14, 2018. Award date is January 8, 2019, and construction funded in Fiscal Year 2019.
- **C-462:** Safety Improvements include installation of paved shoulders on the curve from CR 228 and CR 229. Kimley Horn is performing the engineering of this curve reconstruction project. Bidding was moved until April 2019, but Sumter County will move it up to March 2019.
- **C-478:** Safety Improvements include installation of paved shoulders on four curves from US 301 to the City of Center Hill. Volkert, Inc. was awarded the engineering services, with a completion date of February 12, 2019. Bidding, award and construction funded in fiscal year 2019/2020.
- **C-575:** Safety Improvements include installation of paved shoulders on the three curves from C 476 to the south of CR 624. Project award to Pave-Rite, Inc. Construction is complete and close out with FDOT is ongoing.

#### **Planning:**

- **CR 229 Preliminary Engineering Study (from SR 44 to C-462):** October 1, 2018, will be the NTP for Kimley Horn to initiate the PES with the alternatives public meeting scheduled in March 2019 and formally concluding the study in July 2019.
- **Buena Vista Boulevard Preliminary Engineering Study (from SR 44 to Meggison Road):** As part of The Villages® Companies Regional Roadway Agreement, Kimley Horn has an NTP of October 1, 2018, to initiate the PES with the alternatives public meeting scheduled in March 2019 and formally concluding the study in July 2019.
- **C-478 (from US 301 to SR 471):** Design services for resurfacing and shoulder additions awarded. Design in process with ITB in June 2019.