



Estep Construction, Inc.

RECEIVED

# Invoice

Fax: 407-886-6904  
689 Binion Road  
Apopka, FL 32703

SEP 19 2014

LAKE COUNTY  
ROAD OPERATIONS

Date	Invoice #
9/18/2014	548

<b>Bill To</b>
Lake County PW Road Operations 12901 County Landfill Rd Tavares, FL 32778

<b>CC/Ship To:</b>
Contract# 13-0607 mod1 PO #20140305 Stormwater Pipe & Water Qual Unit Cleaning, Video Recording & Related Services

P.O./Contract #	Terms	Due Date	Ship Date	Ship Via	Project
20140305	Due on receipt	9/18/2014	9/18/2014		14-16/AL-AN

Item	Description	Quantity		Unit Pr...	Amount
1	56407 Acorn Road Stormwater Structures - Unit #10 24640 Fox Rd.	1	EA	300.00	300.00
1	Pipe Cleaning, 15", Heavy	100	LF	4.00	400.00
1	Video Recording, 15"	100	LF	1.00	100.00
<p>** Unit #3 unable to be cleaned due to no access on either side. Private driveway on east &amp; Telephone pole and wet ground on west.</p> <p style="text-align: center;"><i>JC 10/1/14</i></p> <hr/> <p>OK TO PAY - FY 13/14 PO#: <u>20140305</u></p> <p>Acct#: 5053200.830 <u>.460</u> Goods Recd: <u>9/12/14</u></p>					

Thank you for your business.	<b>Total</b>	\$800.00
------------------------------	--------------	----------

**Balance Due** \$800.00

*BP 9/30/14*  
*KIC 9/11/14*  
*9/10/14*

*RES 9-30-14*

Storm Water Structures						
road #	Unit #	Location	Closest City	Type,Make,Model	Date of Cleaning Inspection	Vendor, Invoice #
n/a	1	Dean Street north	Leesburg	Baffle Box 9'X9'	8/8/2014	Estep, #536
n/a	2	Dean Street south	Leesburg	Baffle Box 9'X9'	8/8/2014	Estep, #536
n/a	15	Lakeside Drive	Leesburg	114 feet of 24" x 38" French drain		
9788M	3	24636 Bonnet Rd.,	Astor	Advanced Drainage Systems Mod. # 4220WQAXX		
6959A	4	Florida Av. (Eustis Park Subdivision)	Dona Vista	Advanced Drainage systems Mod. # 3620WQAXX		
city	5	401 Lake Dora Dr.	Mt. Dora	Advanced Drainage Systems /		
3259	6	28049 Lois Dr.	Tavares	Advanced Drainage Systems Mod. # 4820WQAXX		
5569	7	Portland St. at Maine Av.	Eustis	Two (2) Drop Boxes with French Drains - one 12" X 88', two 8" 22' each		
5568	8	65 Ohio Bv.	Eustis	Two (2) Drop Boxes with 30' ft. cross pipe, French Drain - 15" X 150'		
3224A	9	Live Oak Av. At Lakeshore Dr.	Yalaha	CDS Unit, PMSU 40-30, 4.5 CFS		
9788H	10	56407 Acorn Rd.	Astor	CDS Unit, PMSU 40-30, 4.5 CFS	9-12-2014,	Estep, #548
0736	11	10805 Beverly Ct	Clermont	CDS Unit, PMSU 40-30, 4.5 CFS		
3126	12	East Orange Ave. at Lakeshore Dr.	Yalaha	Vortechs model 16000		
3511D	13	Porta Bella Ave. at La Salida Wy.	Leesburg	CDS Unit, PMSU 40-30, 4.5 CFS		
	14	2850 East Crooked Lake Drive	Eustis	CDS 2020-5		

14-16

9-12-2014

Done

- ① 56407 ALONN Rd. storm water structures
- ② 24640 Fox Rd 15" x 100" FT

9-13-2014

① 10805 Beverly Court storm water structures.

② Ponte Bella ave at Las Alida storm water structure

9-13-2014

① LIVE DRAKE AVE AT LAKE SHORE DR

#7 Pankieve

TAKE PICTURE AND CALL

BOB BAKER 10:41 TOLD ME

WHAT WE FOUND

② ORANGE AVE AT LAKE SHORE DR

TAKE PICTURE

STORM WATER STRUCTURES IS ON A SLOPE 45 FT OFF

THE ROAD, AND SHOULDER IS VERY SAND. THE UIC TRUCK  
WOULD GET STUCK.



**LAKE COUNTY**  
FLORIDA

**Date: 7-16-2014**

Estep Construction, Inc.  
689 S. Binion Road, Apopka, FL 32703

**Subject:** Project Order Form  
Contract No. 13-0607, Storm Water Pipe/Water Quality Unit  
Cleaning, Video Recording and Related Services  
Purchase Order No. 20140305

Dear Estep Construction:  
Please find below a request for services under the Storm Water Pipe/Water Quality Unit Cleaning, Video Recording and Related Services Contract No. 13-0607. A description of the requested services and project specific information is listed below.

Any questions or discrepancies regarding the pipe size, length or amount of blockage must be addressed and agreed upon between the Contractor and the Project Manager prior to performing any work. Any work performed without agreement by all parties shall be paid in accordance with the terms and conditions of the Contract. Invoices should be sent to 12901 County Landfill Road, Tavares, FL 32778.

Pursuant to the Contract, all work shall begin within fourteen (14) calendar days from receipt of this notice. Please make sure to contact our office regarding the scheduling of this work.

**PIPE LOCATION:** Road Number: Segment Number:  
**Road Name:** Fox Road (Astor area) **Address:** 24640

**Section:** 25 **Township:** 15 **Range:** 27

**PIPE SPECIFICATIONS:**

**Diameter:** 15" inch **Length:** 100' feet **Number of Manholes/Inlets:** one (1)

**Percentage of Blockage:** 10% or less 11% - 30% above 30% X

**WORK DESCRIPTION:**

Blockage percentage is unknown, pipe appears to be falling in at two locations.

Work Completed and OK to PAY:	<u>9/12/2014</u>	Invoice #	<u>548</u>
	<u>Robert Baker</u>		<u>9/18/2014</u>
	Inspected by		Date



# LAKE COUNTY FLORIDA

Date: 7-16-2014

Estep Construction, Inc.  
689 S. Binion Road, Apopka, FL 32703

Subject: Project Order Form  
Contract No. 13-0607, Storm Water Pipe/Water Quality Unit  
Cleaning, Video Recording and Related Services  
Purchase Order No. 20140305

Dear Estep Construction:  
Please find below a request for services under the Storm Water Pipe/Water Quality Unit Cleaning, Video Recording and Related Services Contract No. 13-0607. A description of the requested services and project specific information is listed below.

Any questions or discrepancies regarding the pipe size, length or amount of blockage must be addressed and agreed upon between the Contractor and the Project Manager prior to performing any work. Any work performed without agreement by all parties shall be paid in accordance with the terms and conditions of the Contract. Invoices should be sent to 12901 County Landfill Road, Tavares, FL 32778.

Pursuant to the Contract, all work shall begin within fourteen (14) calendar days from receipt of this notice. Please make sure to contact our office regarding the scheduling of this work.

PIPE LOCATION: Road Number: Segment Number:  
Road Name: Fox Road (Astor area) Address: 24640

Section: 25 Township: 15 Range: 27

PIPE SPECIFICATIONS:

Diameter: 15" inch Length: 100' feet Number of Manholes/Inlets: one (1)

Percentage of Blockage: 10% or less 11% - 30% above 30% X

WORK DESCRIPTION:

Blockage percentage is unknown, pipe appears to be falling in at two locations.

Work Completed and OK to PAY:	Invoice #
Inspected by	Date

BP  
8/7/14



New Interactive Map Beta - We are nearing the completion of a new Interactive map which will replace this site. We encourage you to test the new site and leave us feedback to help shape its future.

[Beta test the new Interactive Map](#)

[Click here to change page title](#)



#	Alt Key	Owner	Parcel Address	Owner Address	Tools
1	1606926	BRYSON SHIRLEEN & DENVER	24640 FOX RD ASTOR FL 32102	PO BOX 418 VANDALIA, OH 45377	<a href="#">Zoom In</a>