
212

Contract Bond Status Query



Date of Request: 1/28/2016 6:03:00 AM



LAKE COUNTY BOARD OF COUNTY COMMISSIONERS 437 ARDICE AVENUE

EUSTIS, FL 32726

Atlanta Office:

Phone: 678-417-3080 Fax: 855-318-1836

Email: StatusQuery@LibertyMutual.com

In order to allow us to monitor the progress of our contractor, please complete and return this form. Your response will not prejudice your rights or affect our liability under our bond(s) referred to below. We enclose a prepaid return envelope for your use.

Bond Number: 016057579

Contract Price: \$8,430,070.00

Inception Date: 10/24/2014

Cross Reference Bond Number:

Contract Description: Project No. 2014-11 Bid No. 14-0030 - N. Hancock Rd Expansion Phase 3A and 3B Realignmen

Name

Our Bond On Behalf Of: POSPIECH CONTRACTING, INC

Bond Executed In The

Following Company: Liberty Mutual Insurance Company

	Signed
1. HAS CONTRACT BEEN COMPLETED?	No
2. IF COMPLETED PLEASE STATE: a. Date of acceptance	
b. Total amount of completed contract	
3. IF NOT COMPLETED PLEASE STATE: a. Probable completion date	5-13-16
b. Amount paid contractor to date	\$ 6,833,653.72
c. Amount withheld as retained percentage	\$ 683,365.37
4. HAS WORK PROGRESSED SATISFACTORILY?	yes .
5. ARE THERE ANY UNSATISFIED CLAIMS OR LIENS ON FILE?	None Known
REMARKS:	
Dated: 2-22-16	Sind Delegal C March