

Marchese, Deborah

From: Robert Rudd <rdudd@tierraeng.com>
Sent: Friday, May 13, 2016 1:58 PM
To: Koontz, Lori; Scott, Jimmy; Hinton, Joseph; Marchese, Deborah; 'Scott Smith' (ssmith@pospiechcontracting.com); GBracken@pospiechcontracting.com; Jeffrey Begovich; Barr, Michael; D5-ConstructionSpecialProjects@dot.state.fl.us
Subject: FPN: 435515-1-58-01, N Hancock Rd, Project Final Completion Date

NAME OF PROJECT: North Hancock Road Extension Phase IIIA and IIIB
FPN: 435515-1-58-01
LAKE COUNTY PROJECT NUMBER: 2014-11
NAME OF CONTRACTOR: Pospiech Contracting, Inc.
SUBJECT: Project Final Completion Date
DATE: May 13, 2016
FILE NO.: 1.0 (05-13-2016_Final_Completion_Date)

All,

Pursuant to CO-02 the listed Final Completion Date for the North Hancock Road Extension Phase IIIA and IIIB is on or before May 13, 2016. At this time Final CO-03 is in processing and it is anticipated that that contract duration will extend to July 2016.

CO-03 includes additional Lake County requested pedestrian safety devices to be added to the N Hancock Rd crossing at the Minneola High School main entrance. Final project completion is subject to delivery, installation and acceptance of noted additional pedestrian safety devices.

The actual Revised Final Completion Date shall be published by executed CO-03.

Sincerely,

Robert P. Rudd, P.E.
Senior Project Engineer
TIERRA, INC.

591 Susan B. Britt Court | Winter Garden, Florida 34787
T 407-877-1354 | F 407-654-7347 | C 407-461-1564
www.tierraeng.com | rdudd@tierraeng.com
geotechnical environmental materials engineering