



LAKE COUNTY
FLORIDA
DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE March 25, 2015	DAY OF WEEK Wednesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High 75° Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong **RAIN:** None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major Work Item	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: Joseph Hester **HOURS ON THE JOB:** FROM: 12:00 TO: 2:30 **TOTAL HOURS:** 2.5

ENGINEER IN CHARGE (name, rank and initials) _____ **DAY** 85 **OF** 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

Road crew is removing extra material off site between Sta 215+59 to Sta 202+00. Crew finished removing all the trees on the project

Pipe crew is laying out of S-600B to S-600A they laid 157' LF of 18" RCP and set structure S-600D and laid 217' LF of 18" RCP.

Pipe crew #2 laid out of S-210 to S-206 and laid 397' LF of 24" RCP

Both crew backfilled and compacted around structures and pipe runs

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	1		
FOREMAN	3		
SKILLED	12		
SEMI SKILLED	5		
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
			3	EARTH MOVER		1	ROLLER, TRAFFIC				TRUCK, FLATBED
			2	FRONT END LOADER		2	ROLLER, VIBRATORY		1		TRUCK, GREASE
				GRADE ALL			ROTARY TILLER/MIXER				TRUCK, LANE STRIPING
				HAND LINER			SKID STEER		4		TRUCK, PICK UP
	1			GENERATOR			SPREADER, BOX	1			TRUCK, WATER
4			4	MECHANICAL TAMP			SPREADER, FERTILIZER				TUB GRINDER
				MILLING MACHINE			SPREADER, SEED				WELLPOINT SYSTEM
			1	MOTOR GRADER	3	2	TRACK HOE				Trench Box
				PILE DRIVER & HAMMER			TRACTOR, FARM				
			2	POWER BROOM			TRANSPORT				
			1	PUMP			TRUCK, BUCKET				
				ROLLER, STEEL WHEEL	2		TRUCK, DUMP				

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: Joseph Harte

Day 85 of 430