



LAKE COUNTY
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE May 13, 2015	DAY OF WEEK Wednesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog
 TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____
 WIND: None Slight Strong RAIN: None Light Showers Heavy
 RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad
 DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No	No Work	No Work	No Work
	Effect	2-4 Hrs.	4-6 Hrs.	All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: Joseph Howard HOURS ON THE JOB: FROM: 11:00 TO: 2:00 TOTAL HOURS: 3

ENGINEER IN CHARGE (name, rank and initials) _____ DAY 134 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

Curb crew poured 900' LF of E-curb from Sta 211+00 to 220+00
 Pipe crew laid 73' LF of 24" RCP and set Structure S-704
 backfilled and set the tops.
 Concrete crew is forming the driveway on Sim Hunt at Sta's 406+50 and Sta 408+00
 Crew removed concrete at the south east corner of old 50 and
 Hancock they put 6" of fine rock and 2" of asphalt so the lanes
 on old 50 can be shifted over the south 5'
 wall crew is forming the wall at Sta 217+00 to 219+00
 Grade crew grading bike path from Sta 221+00 to Sta 223+00 and 223+50 to
 Sta 209+00

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	1		
FOREMAN	4		
SKILLED	15		
SEMI SKILLED	8		
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
			2	EARTH MOVER		1	ROLLER, TRAFFIC				TRUCK, FLATBED
		3	1	FRONT END LOADER	2		ROLLER, VIBRATORY				TRUCK, GREASE
				GRADE ALL		1	ROTARY TILLER/MIXER				TRUCK, LANE STRIPING
				HAND LINER		1	SKID STEER		5		TRUCK, PICK UP
	1			GENERATOR			SPREADER, BOX		2		TRUCK, WATER
1	3		4	MECHANICAL TAMP			SPREADER, FERTILIZER				TUB GRINDER
				MILLING MACHINE			SPREADER, SEED				WELLPOINT SYSTEM
		2		MOTOR GRADER	4	2	TRACK HOE	1			Curb machine
				PILE DRIVER & HAMMER			TRACTOR, FARM		2		Trench Box
			2	POWER BROOM			TRANSPORT		1		Burner
			1	PUMP			TRUCK, BUCKET				
				ROLLER, STEEL WHEEL			TRUCK, DUMP				

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: Joseph Hatten



LAKE COUNTY
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE May 14, 2015	DAY OF WEEK Thursday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong RAIN: None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major Work Item and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
	_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: Joseph Hat HOURS ON THE JOB: FROM: 11:30 TO: 2:00 TOTAL HOURS: 2.5

ENGINEER IN CHARGE (name, rank and initials) _____ DAY 135 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

*Striping crew removing white line and b-yellow lines with all turn arrows to paint all new lines and move lane to the south at old 50 and Handcock on old 50
 pipe crew is mending up the pipes and top in boxes 403, 404, 704
 crew mending bike path from Sta 203+00 to Sta 209+00
 wall crew pouring wall at Sta 217+00 to 219+00, Conesette crew pouring driveways on Jim Hunt at Sta 406+50 and 408+00
 Grade crew trying to grade the bike path between Sta 221+00 to 213+00*

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	1		
FOREMAN	4		
SKILLED	15		
SEMI SKILLED	8		
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
			2	EARTH MOVER		1	ROLLER, TRAFFIC				TRUCK, FLATBED
		3	1	FRONT END LOADER		2	ROLLER, VIBRATORY		1		TRUCK, GREASE
				GRADE ALL			ROTARY TILLER/MIXER	1			TRUCK, LANE STRIPING
				HAND LINER	1		SKID STEER		5		TRUCK, PICK UP
	1			GENERATOR			SPREADER, BOX		2		TRUCK, WATER
2	3			MECHANICAL TAMP			SPREADER, FERTILIZER				TUB GRINDER
				MILLING MACHINE			SPREADER, SEED				WELLPOINT SYSTEM
		2		MOTOR GRADER	3	3	TRACK HOE	1			<i>curb machine</i>
				PILE DRIVER & HAMMER			TRACTOR, FARM		2		<i>Trench Box</i>
			2	POWER BROOM			TRANSPORT		1		<i>Burner</i>
			1	PUMP			TRUCK, BUCKET				
				ROLLER, STEEL WHEEL			TRUCK, DUMP				

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph Hatan* Day 135 of 430