



LAKE COUNTY
FLORIDA
DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE May 28, 2015	DAY OF WEEK Thursday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong **RAIN:** None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major Work Item and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: Joseph Hatten **HOURS ON THE JOB:** FROM: 8:30 TO: 10:30 **TOTAL HOURS:** _____

ENGINEER IN CHARGE (name, rank and initials) 11:30 2:00 **DAY** 149 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR: _____

OPERATION and LOCATION

*Pipe crew set 3-5 and laid 20' of 18" of RCP.
 Grade crew working lime rock on the bike path. I string from 226+00 to 229+00
 Grade crew putting lime on the south bound side of Hancock from 226+00 to 229+00
 Pipe crew working on hanging the 16" valve at faggate on the 20" water main
 Crew grading Hancock between Sta 228+00 to 236+00. crew removed old asphalt and sidewalk.*

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	1		
FOREMAN	4		
SKILLED	15		
SEMI SKILLED	10		
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A	I	EQUIPMENT	A	I	EQUIPMENT	A	I	EQUIPMENT
		AIR COMPRESSOR			EARTH MOVER			ROLLER, TRAFFIC
		AIR HAMMER			FRONT END LOADER			ROLLER, VIBRATORY
		ASPHALT PAVER			GRADE ALL			ROTARY TILLER/MIXER
		ASPHALT DISTRIBUTOR			HAND LINER			SKID STEER
		BACKHOE			GENERATOR			SPREADER, BOX
		BULLDOZER			MECHANICAL TAMP			SPREADER, FERTILIZER
		CONCRETE BUCKET			MILLING MACHINE			SPREADER, SEED
		CONCRETE SAW			MOTOR GRADER			TRACK HOE
		CONCRETE SCREED			PILE DRIVER & HAMMER			TRACTOR, FARM
		CONCRETE VIBRATOR			POWER BROOM			TRANSPORT
		CRANE, CRAWLER			PUMP			TRUCK, BUCKET
		CRANE, TRUCK			ROLLER, STEEL WHEEL			TRUCK, DUMP

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph H. [Signature]*

Day 149 of 430