



LAKE COUNTY
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE June 2, 2015	DAY OF WEEK Tuesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog
 TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____
 WIND: None Slight Strong RAIN: None Light Showers Heavy
 RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad
 DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
	_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

Met with the High school about the temp fence and the work that is going to be done at the school entrance and when the fence will be replaced

We had PM 10:30 county has concerns about the survey company that the contractor is using. We are going to request a meeting with grade works

VISITORS: _____
 INSPECTOR'S SIGNATURE: *[Signature]* HOURS ON THE JOB: FROM: 9:00 TO: 2:30 TOTAL HOURS: 5.5

ENGINEER IN CHARGE (name, rank and initials) _____ DAY 154 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR: _____

OPERATION and LOCATION

Grade crew grading lime sock on Hancock north bound lane between Sta 224+00 to 212+00
 pipe crew set 3-4 and 25' LF of 18" RCP and back filled and repaired old 50. pipe crew backfilling gravity walls at Sta 216+50 to Sta 219+90. Grade crew grading lime sock on Jim Hunt from Sta 405+50 to Sta 410+00 and from Sta 403+50 to Sta 401+25

Providence has started the Pusing their HDPE pipe and will start the directional bore tomorrow under Hancock.

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	2		
FOREMAN	4		
SKILLED	16		
SEMI SKILLED	10		
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
		1	1	EARTH MOVER		1		ROLLER, TRAFFIC			TRUCK, FLATBED
		4		FRONT END LOADER	2			ROLLER, VIBRATORY		1	TRUCK, GREASE
				GRADE ALL		1		ROTARY TILLER/MIXER			TRUCK, LANE STRIPING
				HAND LINER	1			SKID STEER		5	TRUCK, PICK UP
	1			GENERATOR				SPREADER, BOX	1	2	TRUCK, WATER
3	2		4	MECHANICAL TAMP				SPREADER, FERTILIZER			TUB GRINDER
				MILLING MACHINE				SPREADER, SEED			WELLPOINT SYSTEM
			2	MOTOR GRADER	3	3		TRACK HOE		2	Trench Box
				PILE DRIVER & HAMMER				TRACTOR, FARM		1	Burner
				POWER BROOM				TRANSPORT			
			1	PUMP				TRUCK, BUCKET			
			1	ROLLER, STEEL WHEEL				TRUCK, DUMP			

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: Joseph Hester