

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

Crew started the widening on old Hwy 50. They cut out 450' x 5' for lime rock. They are going to put 1 1/2 times the lime rock because too small to mix. pipe crew laid 150' LF of 30" RCP from structure 3-214 going to S-216. crew worked on the south bound lanes of Hancock trying to finish the lime rock between sta 216+00 to 224+00. crew hauling material off site

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	1		
FOREMAN	5		
SKILLED	17		
SEMI SKILLED	12		
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
			2	EARTH MOVER		1	ROLLER, TRAFFIC				TRUCK, FLATBED
		3		FRONT END LOADER	2		ROLLER, VIBRATORY		1		TRUCK, GREASE
				GRADE ALL		1	ROTARY TILLER/MIXER				TRUCK, LANE STRIPING
				HAND LINER			SKID STEER		6		TRUCK, PICK UP
	1			GENERATOR			SPREADER, BOX	1	2		TRUCK, WATER
3			4	MECHANICAL TAMP			SPREADER, FERTILIZER				TUB GRINDER
				MILLING MACHINE			SPREADER, SEED				WELLPOINT SYSTEM
			2	MOTOR GRADER	3	3	TRACK HOE		2		Trench Box
				PILE DRIVER & HAMMER			TRACTOR, FARM		1		Burner
				POWER BROOM			TRANSPORT				
		1		PUMP			TRUCK, BUCKET				
			1	ROLLER, STEEL WHEEL	2		TRUCK, DUMP				

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph H. Hester*

Day 160 of 430



LAKE COUNTY
FLORIDA
DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE June 9, 2015	DAY OF WEEK Tuesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong **RAIN:** None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
	<i>Master damaged a 6" WM while relocating a wire for Century line.</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<i>Damage occurred at 4:20 C-74108 Clermont showed up by 4:30, however they did not shut the water off until 6:30, water ran towards an occupied house. I met w/ the homeowner and no apparent damage to the house was noted. WM to be repaired on 6-10-15 - it was also noted that the WM was not located, however everything else was.</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

Robert Rudd and I spoke with Jimmy the project super about the drop off's at the road edges on Turkey farm, old 50

We had a utility walk ^{through} and met with Grade works about some problems

VISITORS:

INSPECTOR'S SIGNATURE: <i>[Signature]</i>	HOURS ON THE JOB: FROM: <i>9:00</i> TO: <i>12:00</i>	TOTAL HOURS: <i>4.5</i>
--	---	----------------------------

ENGINEER IN CHARGE (name, rank and initials) *1:30* *3:00* DAY 161 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

Crew working on the widening of old 50 and getting the second lift of lime sock in. pipe crew laid 162' LF of 30" RCP and Set Box S-216 backfilled and compacted Grade crew finishing the lime sock on the south bound lanes of Hancock between Sta 216+00 to 224+00. Crew is putting out sand bags on Hancock to slow the water down from rain fall. Crew hauling material off site. Crew grading and backfilling gravity walls

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	2		
FOREMAN	6		
SKILLED	17		
SEMI SKILLED	12		
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
			2	EARTH MOVER		1	ROLLER, TRAFFIC				TRUCK, FLATBED
		3	1	FRONT END LOADER	2		ROLLER, VIBRATORY		1		TRUCK, GREASE
				GRADE ALL		1	ROTARY TILLER/MIXER				TRUCK, LANE STRIPING
				HAND LINER			SKID STEER		6		TRUCK, PICK UP
	1			GENERATOR			SPREADER, BOX	1	2		TRUCK, WATER
3	1			MECHANICAL TAMP			SPREADER, FERTILIZER				TUB GRINDER
				MILLING MACHINE			SPREADER, SEED				WELLPOINT SYSTEM
		2		MOTOR GRADER	3	3	TRACK HOE		2		<i>Trench box</i>
				PILE DRIVER & HAMMER			TRACTOR, FARM		1		<i>burner</i>
		1	1	POWER BROOM			TRANSPORT				
		1		PUMP			TRUCK, BUCKET				
			1	ROLLER, STEEL WHEEL	2		TRUCK, DUMP				

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph Hewson* Day 161 of 430



LAKE COUNTY
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE June 10, 2015	DAY OF WEEK Wednesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong RAIN: None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major Work Item and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
	_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

The rain started around 1:00pm the contractor waited until 2:30pm and the super let the crew go home for the day.

VISITORS: _____

INSPECTOR'S SIGNATURE: Joseph Hudson HOURS ON THE JOB: FROM: 10:00 TO: 12:00 TOTAL HOURS: 3

ENGINEER IN CHARGE (name, rank and initials) 2:00 3:00 DAY 162 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

*Grade crew working on old 50 widening and grading the trail from Sta 500+75 to 504+50. pipe crew laid 77' LF of 18" RCP and set Box S-215
Grade crew working sub-grade on the trail between Sta 208+50 to 202+50*

SECO is removing wire off of the pole and tapping the poles leaving Bright house in place

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	1		
FOREMAN	4		
SKILLED	16		
SEMI SKILLED	12		
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
			2	EARTH MOVER		1	ROLLER, TRAFFIC				
		3	1	FRONT END LOADER	2		ROLLER, VIBRATORY		1		TRUCK, GREASE
				GRADE ALL		1	ROTARY TILLER/MIXER				TRUCK, LANE STRIPING
				HAND LINER	1		SKID STEER		2		TRUCK, PICK UP
	1			GENERATOR			SPREADER, BOX	1	2		TRUCK, WATER
2	1		4	MECHANICAL TAMP			SPREADER, FERTILIZER				TUB GRINDER
				MILLING MACHINE			SPREADER, SEED				WELLPOINT SYSTEM
			2	MOTOR GRADER	4	2	TRACK HOE		2		Trench Box
				PILE DRIVER & HAMMER			TRACTOR, FARM		1		Burner
				POWER BROOM			TRANSPORT				
			1	PUMP			TRUCK, BUCKET				
			1	ROLLER, STEEL WHEEL	2		TRUCK, DUMP				

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME

FPN NO.

FAN NO.

PROJECT NO.

INSPECTOR SIGNATURE: *Joseph Hutton*

Day 162 of 430