



LAKE COUNTY
FLORIDA
DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE June 17, 2015	DAY OF WEEK Wednesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong **RAIN:** None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major Work Item and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: Joseph Hester **HOURS ON THE JOB:** FROM: 11:00 TO: 3:00 **TOTAL HOURS:** 4

ENGINEER IN CHARGE (name, rank and initials) _____ **DAY** 169 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

*Crew working putting a leveling course of asphalt on the low sides of Hancock and Jim Hunt
Concrete crew formed and poured the tie in on old 50 at the P-tops and the last 50' of curb. Grade crew working on the trail at the intersection of Hancock and old 50*

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	1		
FOREMAN	2		
SKILLED	16		
SEMI SKILLED	12		
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I		
		AIR COMPRESSOR				EARTH MOVER				ROLLER, TRAFFIC		TRUCK, FLATBED
		AIR HAMMER				FRONT END LOADER				ROLLER, VIBRATORY		TRUCK, GREASE
		ASPHALT PAVER				GRADE ALL				ROTARY TILLER/MIXER		TRUCK, LANE STRIPING
		ASPHALT DISTRIBUTOR				HAND LINER				SKID STEER		TRUCK, PICK UP
		BACKHOE				GENERATOR				SPREADER, BOX		TRUCK, WATER
		BULLDOZER				MECHANICAL TAMP				SPREADER, FERTILIZER		TUB GRINDER
		CONCRETE BUCKET				MILLING MACHINE				SPREADER, SEED		WELLPOINT SYSTEM
		CONCRETE SAW				MOTOR GRADER				TRACK HOE		
		CONCRETE SCREED				PILE DRIVER & HAMMER				TRACTOR, FARM		
		CONCRETE VIBRATOR				POWER BROOM				TRANSPORT		
		CRANE, CRAWLER				PUMP				TRUCK, BUCKET		
		CRANE, TRUCK				ROLLER, STEEL WHEEL				TRUCK, DUMP		

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph H. Hester*

Day 169 of 430