



**LAKE COUNTY**  
FLORIDA  
**DAILY REPORT OF CONSTRUCTION**

FPN NO. 435515-1-58-01	FAN NO.	DATE June 22, 2015	DAY OF WEEK Monday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

**WEATHER CONDITIONS:**  Clear     Partly Cloudy     Heavy Clouds     Fog

**TEMPERATURE:** High 95° Low \_\_\_\_\_  Temperature Restriction Specification No. \_\_\_\_\_

**WIND:**  None     Slight     Strong    **RAIN:**  None     Light     Showers     Heavy

**RAIN DURATION:**  0-2 Hrs.     2-4 Hrs.     4-6 Hrs.     All day

**WORKING CONDITIONS:**  Excellent     Good     Fair     Poor     Bad

**DURATION OF ACCEPTABLE CONDITIONS:**  
 All Day     4-6 Hrs.     2-4 Hrs.     0-2 Hrs.     Unacceptable All Day

**SOIL CONDITIONS:**  Dry     Wet     Extremely Wet

**MOT**  Yes     No     Remarks \_\_\_\_\_

**EROSION CONTROL:**  Yes     No     Remarks \_\_\_\_\_

**EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):**

Major Work Item and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
	_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

**GENERAL COMMENTS:**

*VMS were delivered with no message*

**VISITORS:** \_\_\_\_\_

**INSPECTOR'S SIGNATURE:** \_\_\_\_\_

*Joseph [Signature]*

**HOURS ON THE JOB:**

FROM: 10:00 TO: 2:30

**TOTAL HOURS:**

4.5

**ENGINEER IN CHARGE (name, rank and initials)** \_\_\_\_\_

DAY 174 OF 430

# DAILY REPORT OF CONSTRUCTION

## DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

### OPERATION and LOCATION

Crew is working on removing the curb and grass in the median and putting lime rock back to build the lane shift on Hancock  
 Crew is working on the lime rock on old 50  
 Crew is finishing the lime rock on Hancock between Sta 212+50 to 214+50  
 wall crew is forming the wall at Sta 226+00 at the corner of Jim Hunt and Hancock  
 Curb is going in at the corner of west 50 and Hancock and the Blackwest turn out. Contractor is watering soil. Fence crew has finished removing the school fence and is now moving Mrs. Malcomb's fence back to the Right of Way on Jim Hunt

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	1		
FOREMAN	4		VMS signs were delivered with no message
SKILLED	12		
SEMI SKILLED	6		
COMMON			
TRAINEE			

### EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
			2	EARTH MOVER		1	ROLLER, TRAFFIC				TRUCK, FLATBED
		3		FRONT END LOADER	2		ROLLER, VIBRATORY		1		TRUCK, GREASE
				GRADE ALL			ROTARY TILLER/MIXER				TRUCK, LANE STRIPING
				HAND LINER	1		SKID STEER		5		TRUCK, PICK UP
	1		2	GENERATOR			SPREADER, BOX	1	2		TRUCK, WATER
1	3			MECHANICAL TAMP			SPREADER, FERTILIZER				TUB GRINDER
				MILLING MACHINE			SPREADER, SEED				WELLPOINT SYSTEM
		2		MOTOR GRADER	3	4	TRACK HOE		2		Trench Box
				PILE DRIVER & HAMMER			TRACTOR, FARM		1		Burner
			2	POWER BROOM			TRANSPORT				
		1		PUMP			TRUCK, BUCKET				
			1	ROLLER, STEEL WHEEL			TRUCK, DUMP				

### CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: Joseph H. [Signature]

Day 174 of 430



LAKE COUNTY  
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE June 23, 2015	DAY OF WEEK Tuesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

**WEATHER CONDITIONS:**  Clear     Partly Cloudy     Heavy Clouds     Fog

**TEMPERATURE:** High \_\_\_\_\_ Low \_\_\_\_\_     Temperature Restriction Specification No. \_\_\_\_\_

**WIND:**  None     Slight     Strong    **RAIN:**  None     Light     Showers     Heavy

**RAIN DURATION:**  0-2 Hrs.     2-4 Hrs.     4-6 Hrs.     All day

**WORKING CONDITIONS:**  Excellent     Good     Fair     Poor     Bad

**DURATION OF ACCEPTABLE CONDITIONS:**  
 All Day     4-6 Hrs.     2-4 Hrs.     0-2 Hrs.     Unacceptable All Day

**SOIL CONDITIONS:**  Dry     Wet     Extremely Wet

**MOT**     Yes     No     Remarks \_\_\_\_\_

**EROSION CONTROL:**  Yes     No     Remarks \_\_\_\_\_

**EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):**

Major Work Item and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
	_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

**GENERAL COMMENTS:**  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**VISITORS:** \_\_\_\_\_

**INSPECTOR'S SIGNATURE:** \_\_\_\_\_ **HOURS ON THE JOB:** \_\_\_\_\_ **TOTAL HOURS:** \_\_\_\_\_  
 FROM: \_\_\_\_\_ TO: \_\_\_\_\_

**ENGINEER IN CHARGE (name, rank and initials)** \_\_\_\_\_ **DAY** 175 **OF** 430

# DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

*We had our Pre-pave meeting with Middle Sex Sat  
 Thursdays paving of the main line of Hancock and Jim Hunt and  
 the shift areas they are going to be paving the widening on old 50  
 Grade crew worked on the trail between Sta 209+00 to 103+00  
 grading sub-grade*

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
	AIR COMPRESSOR				EARTH MOVER				ROLLER, TRAFFIC		
	AIR HAMMER				FRONT END LOADER				ROLLER, VIBRATORY		
	ASPHALT PAVER				GRADE ALL				ROTARY TILLER/MIXER		
	ASPHALT DISTRIBUTOR				HAND LINER				SKID STEER		
	BACKHOE				GENERATOR				SPREADER, BOX		
	BULLDOZER				MECHANICAL TAMP				SPREADER, FERTILIZER		
	CONCRETE BUCKET				MILLING MACHINE				SPREADER, SEED		
	CONCRETE SAW				MOTOR GRADER				TRACK HOE		
	CONCRETE SCREED				PILE DRIVER & HAMMER				TRACTOR, FARM		
	CONCRETE VIBRATOR				POWER BROOM				TRANSPORT		
	CRANE, CRAWLER				PUMP				TRUCK, BUCKET		
	CRANE, TRUCK				ROLLER, STEEL WHEEL				TRUCK, DUMP		

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph H. ...*

Day 175 of 430