



LAKE COUNTY  
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE June 29, 2015	DAY OF WEEK Monday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS:  Clear  Partly Cloudy  Heavy Clouds  Fog

TEMPERATURE: High \_\_\_\_\_ Low \_\_\_\_\_  Temperature Restriction Specification No. \_\_\_\_\_

WIND:  None  Slight  Strong RAIN:  None  Light  Showers  Heavy

RAIN DURATION:  0-2 Hrs.  2-4 Hrs.  4-6 Hrs.  All day

WORKING CONDITIONS:  Excellent  Good  Fair  Poor  Bad

DURATION OF ACCEPTABLE CONDITIONS:  
 All Day  4-6 Hrs.  2-4 Hrs.  0-2 Hrs.  Unacceptable All Day

SOIL CONDITIONS:  Dry  Wet  Extremely Wet

MOT  Yes  No  Remarks \_\_\_\_\_

EROSION CONTROL:  Yes  No  Remarks \_\_\_\_\_

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
	_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

*Rain started at 10:30 AM*

VISITORS:

INSPECTOR'S SIGNATURE: \_\_\_\_\_ HOURS ON THE JOB: \_\_\_\_\_ TOTAL HOURS: \_\_\_\_\_

FROM: 10:00 TO: 12:00

ENGINEER IN CHARGE (name, rank and initials)

DAY 181 OF 430

# DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR: \_\_\_\_\_

OPERATION and LOCATION \_\_\_\_\_

*Stripers started striping, the traffic switch and at 10:30 the rain started so the striping crew stopped and will finish tomorrow.*

*Pospiech set up the MOT for the lane shift  
Crews left at 11:00 am*

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A	I	A	I	A	I	A	I	
		AIR COMPRESSOR		EARTH MOVER		ROLLER, TRAFFIC		TRUCK, FLATBED
		AIR HAMMER		FRONT END LOADER		ROLLER, VIBRATORY		TRUCK, GREASE
		ASPHALT PAVER		GRADE ALL		ROTARY TILLER/MIXER		TRUCK, LANE STRIPING
		ASPHALT DISTRIBUTOR		HAND LINER		SKID STEER		TRUCK, PICK UP
		BACKHOE		GENERATOR		SPREADER, BOX		TRUCK, WATER
		BULLDOZER		MECHANICAL TAMP		SPREADER, FERTILIZER		TUB GRINDER
		CONCRETE BUCKET		MILLING MACHINE		SPREADER, SEED		WELLPOINT SYSTEM
		CONCRETE SAW		MOTOR GRADER		TRACK HOE		
		CONCRETE SCREED		PILE DRIVER & HAMMER		TRACTOR, FARM		
		CONCRETE VIBRATOR		POWER BROOM		TRANSPORT		
		CRANE, CRAWLER		PUMP		TRUCK, BUCKET		
		CRANE, TRUCK		ROLLER, STEEL WHEEL		TRUCK, DUMP		

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph Hester*

Day 181 of 430