



**LAKE COUNTY**  
FLORIDA  
**DAILY REPORT OF CONSTRUCTION**

FPN NO. 435515-1-58-01	FAN NO.	DATE July 14, 2015	DAY OF WEEK Tuesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

**WEATHER CONDITIONS:**  Clear     Partly Cloudy     Heavy Clouds     Fog

**TEMPERATURE:** High \_\_\_\_\_ Low \_\_\_\_\_     Temperature Restriction Specification No. \_\_\_\_\_

**WIND:**  None     Slight     Strong    **RAIN:**  None     Light     Showers     Heavy

**RAIN DURATION:**  0-2 Hrs.     2-4 Hrs.     4-6 Hrs.     All day

**WORKING CONDITIONS:**  Excellent     Good     Fair     Poor     Bad

**DURATION OF ACCEPTABLE CONDITIONS:**  
 All Day     4-6 Hrs.     2-4 Hrs.     0-2 Hrs.     Unacceptable All Day

**SOIL CONDITIONS:**  Dry     Wet     Extremely Wet

**MOT**     Yes     No     Remarks \_\_\_\_\_

**EROSION CONTROL:**  Yes     No     Remarks \_\_\_\_\_

**EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):**

Major Work Item and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

**GENERAL COMMENTS:**

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

**VISITORS:** Heath Mcardel, Alan Kirkland

**INSPECTOR'S SIGNATURE:** Jay Hester    **HOURS ON THE JOB:** FROM: 9:30 TO: 11:30    **TOTAL HOURS:** \_\_\_\_\_

**ENGINEER IN CHARGE (name, rank and initials)** 1:00 - 3:00    **DAY** 196 OF 430

# DAILY REPORT OF CONSTRUCTION

## DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

### OPERATION and LOCATION

*Grade crew working on finishing the lime rock between Sta 211+00 to Sta 204+00. Working on sub-grade for trail between Sta 227+50 to Sta 231+00. Crew working on the widening on old Hwy 30 east from Sta 500+50 to Sta 501+00 Crew working on digging pond #1 contractor is hauling material off site*

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

### EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I					
		AIR COMPRESSOR				EARTH MOVER				ROLLER, TRAFFIC					TRUCK, FLATBED
		AIR HAMMER				FRONT END LOADER				ROLLER, VIBRATORY					TRUCK, GREASE
		ASPHALT PAVER				GRADE ALL				ROTARY TILLER/MIXER					TRUCK, LANE STRIPING
		ASPHALT DISTRIBUTOR				HAND LINER				SKID STEER					TRUCK, PICK UP
		BACKHOE				GENERATOR				SPREADER, BOX					TRUCK, WATER
		BULLDOZER				MECHANICAL TAMP				SPREADER, FERTILIZER					TUB GRINDER
		CONCRETE BUCKET				MILLING MACHINE				SPREADER, SEED					WELLPOINT SYSTEM
		CONCRETE SAW				MOTOR GRADER				TRACK HOE					
		CONCRETE SCREED				PILE DRIVER & HAMMER				TRACTOR, FARM					
		CONCRETE VIBRATOR				POWER BROOM				TRANSPORT					
		CRANE, CRAWLER				PUMP				TRUCK, BUCKET					
		CRANE, TRUCK				ROLLER, STEEL WHEEL				TRUCK, DUMP					

### CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph Hester*

Day 196 of 430



LAKE COUNTY  
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE July 15, 2015	DAY OF WEEK Wednesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS:  Clear  Partly Cloudy  Heavy Clouds  Fog

TEMPERATURE: High \_\_\_\_\_ Low \_\_\_\_\_  Temperature Restriction Specification No. \_\_\_\_\_

WIND:  None  Slight  Strong RAIN:  None  Light  Showers  Heavy

RAIN DURATION:  0-2 Hrs.  2-4 Hrs.  4-6 Hrs.  All day

WORKING CONDITIONS:  Excellent  Good  Fair  Poor  Bad

DURATION OF ACCEPTABLE CONDITIONS:  
 All Day  4-6 Hrs.  2-4 Hrs.  0-2 Hrs.  Unacceptable All Day

SOIL CONDITIONS:  Dry  Wet  Extremely Wet

MOT  Yes  No  Remarks \_\_\_\_\_

EROSION CONTROL:  Yes  No  Remarks \_\_\_\_\_

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
	<i>Rain started at 2:15 pm</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

VISITORS: \_\_\_\_\_

INSPECTOR'S SIGNATURE: *Joseph [Signature]* HOURS ON THE JOB: FROM: *9:30* TO: *11:00* TOTAL HOURS: \_\_\_\_\_

ENGINEER IN CHARGE (name, rank and initials) *11:30 2:00* DAY 197 OF 430

# DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

*Curb crew is installing curb from Sta 227+00 to Sta 231+00  
Crew primed and sanded Hancock lime sock from Sta 204+00 to Sta 211+00*

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A	I	EQUIPMENT	A	I	EQUIPMENT	A	I	EQUIPMENT
		AIR COMPRESSOR			EARTH MOVER			ROLLER, TRAFFIC
		AIR HAMMER			FRONT END LOADER			ROLLER, VIBRATORY
		ASPHALT PAVER			GRADE ALL			ROTARY TILLER/MIXER
		ASPHALT DISTRIBUTOR			HAND LINER			SKID STEER
		BACKHOE			GENERATOR			SPREADER, BOX
		BULLDOZER			MECHANICAL TAMP			SPREADER, FERTILIZER
		CONCRETE BUCKET			MILLING MACHINE			SPREADER, SEED
		CONCRETE SAW			MOTOR GRADER			TRACK HOE
		CONCRETE SCREED			PILE DRIVER & HAMMER			TRACTOR, FARM
		CONCRETE VIBRATOR			POWER BROOM			TRANSPORT
		CRANE, CRAWLER			PUMP			TRUCK, BUCKET
		CRANE, TRUCK			ROLLER, STEEL WHEEL			TRUCK, DUMP

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph H. Hester*

Day 197 of 430



**LAKE COUNTY**  
FLORIDA  
**DAILY REPORT OF CONSTRUCTION**

FPN NO. 435515-1-58-01	FAN NO.	DATE July 16, 2015	DAY OF WEEK Thursday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

**WEATHER CONDITIONS:**  Clear  Partly Cloudy  Heavy Clouds  Fog  
**TEMPERATURE:** High 92 Low 72  Temperature Restriction Specification No. \_\_\_\_\_  
**WIND:**  None  Slight  Strong **RAIN:**  None  Light  Showers  Heavy  
**RAIN DURATION:**  0-2 Hrs.  2-4 Hrs.  4-6 Hrs.  All day

**WORKING CONDITIONS:**  Excellent  Good  Fair  Poor  Bad  
**DURATION OF ACCEPTABLE CONDITIONS:**  
 All Day  4-6 Hrs.  2-4 Hrs.  0-2 Hrs.  Unacceptable All Day

**SOIL CONDITIONS:**  Dry  Wet  Extremely Wet  
**MOT**  Yes  No  Remarks \_\_\_\_\_

**EROSION CONTROL:**  Yes  No  Remarks SILT FENCE NEEDS MAINTENANCE IN PORTIONS OF PROJECT

**EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):**

Major Work Item	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
	_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

**GENERAL COMMENTS:**  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

**VISITORS:** Thom Scott  
**INSPECTOR'S SIGNATURE:** [Signature]  
**HOURS ON THE JOB:** FROM: 11:30 TO: 12:30 **TOTAL HOURS:** 1.0

**ENGINEER IN CHARGE (name, rank and initials)** [Signature] **DAY** 198 **OF** 430

# DAILY REPORT OF CONSTRUCTION

## DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR: POSTPICK CONTRACTING

### OPERATION and LOCATION

Checked portion of new multi-use trail from old 50 / Hancock connection to east end connection to existing trail, sections found out of gross slope. Innovative crews paving/placing concrete for sections of "F CURBS" while new Hancock connection meets existing Jim Hunt @ Sta. 227+00. Contractor has subgrade cut to depth @ Sta. 227+00, then checked subgrade, checked OK, east lane of new Hancock headed north, contractor placing lime rock base in section to establish new road base. Contractor cutting (mark around -TERRA- on site for testing) subgrade material in west lane to proper depth for straining possibly 07/10/15 likely 07/17/15. Contractor began placing "rock" on checked subgrade of multi-use path @ Sta. 227+00 headed N. Lime rock being placed in single lift for trail, using "static" roller for compaction.

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN	1		
SKILLED	3		
SEMI SKILLED	5		
COMMON	3		
TRAINEE			

### EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
			1		1						
		1	2								
					1			1			
1											
2	2	2	1								
		1	1		3	2		1			Mini track hoe
		1	2		2	1					

### CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME

N. Hancock Exp. 3A & 3B

FPN NO.

FAN NO.

PROJECT NO.

INSPECTOR SIGNATURE: \_\_\_\_\_

Day 198 of 430



LAKE COUNTY  
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE July 17, 2015	DAY OF WEEK Friday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS:  Clear  Partly Cloudy  Heavy Clouds  Fog

TEMPERATURE: High 95 Low 76  Temperature Restriction Specification No. \_\_\_\_\_

WIND:  None  Slight  Strong RAIN:  None  Light  Showers  Heavy

RAIN DURATION:  0-2 Hrs.  2-4 Hrs.  4-6 Hrs.  All day

WORKING CONDITIONS:  Excellent  Good  Fair  Poor  Bad

DURATION OF ACCEPTABLE CONDITIONS:  
 All Day  4-6 Hrs.  2-4 Hrs.  0-2 Hrs.  Unacceptable All Day

SOIL CONDITIONS:  Dry  Wet  Extremely Wet

MOT  Yes  No  Remarks \_\_\_\_\_


EROSION CONTROL:  Yes  No  Remarks \_\_\_\_\_

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_  
 \_\_\_\_\_

VISITORS: \_\_\_\_\_

INSPECTOR'S SIGNATURE: 

HOURS ON THE JOB: FROM: 09:30 TO: 12:30 TOTAL HOURS: 4.0

ENGINEER IN CHARGE (name, rank and initials) LS/00 14:00 DAY 199 OF 430

# DAILY REPORT OF CONSTRUCTION

## DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR: DOSP 1224

### OPERATION and LOCATION

TIGER TACK - MARK CIRCLED - ON SITE FOR TESTING GROUND SUBGRADE ON N. HANCOCK @ JIM HUNT HEADS N. WEST SIDE LANE. CONTRACTOR BEGAN PLACING LIMESTOCK IN NEW ROAD BED IN LITS. CONTRACTOR USING STEEL WHEEL "STATIC" ROLLERS TO COMPACT LIMESTOCK IN THIS AREA. INNOVATIVE AND PERMANENT SECTIONS OF CURBS "MEDIAN SUPERATOR" STA. 231+00 TO STA. 232+00 NEAR BRIDGER. CONTRACTOR GRADING LIMESTOCK ON EAST SIDE OF N.W. N. HANCOCK FROM JIM HUNT TO BRIDGER. CONTRACTOR USING POWER BROOM TO SWEEP EXCESS MATERIAL FROM ACCESS ROADS TO PROJECT AREA TO INCLUDE TURKEY FARM ROAD FROM SCHOOL TO OLD HWY 50.

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	1		
FOREMAN	1		
SKILLED	1		
SEMI SKILLED	1		
COMMON	3		
TRAINEE			


### EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
	AIR COMPRESSOR				EARTH MOVER				ROLLER, TRAFFIC		
	AIR HAMMER	1			FRONT END LOADER				ROLLER, VIBRATORY		
	ASPHALT PAVER				GRADE ALL				ROTARY TILLER/MIXER		
	ASPHALT DISTRIBUTOR				HAND LINER				SKID STEER		
	BACKHOE	1			GENERATOR				SPREADER, BOX	2	
	BULLDOZER				MECHANICAL TAMP				SPREADER, FERTILIZER		
	CONCRETE BUCKET				MILLING MACHINE				SPREADER, SEED		
	CONCRETE SAW		1		MOTOR GRADER		2		TRACK HOE		1 CURBS MACHINE
	CONCRETE SCREED				PILE DRIVER & HAMMER				TRACTOR, FARM		
	CONCRETE VIBRATOR		1		POWER BROOM				TRANSPORT		
	CRANE, CRAWLER				PUMP				TRUCK, BUCKET		
	CRANE, TRUCK		2	2	ROLLER, STEEL WHEEL				TRUCK, DUMP		

### CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME: N. HANCOCK PHASE 3A & 3B      FPN NO.                           FAN NO.                           PROJECT NO.                     

INSPECTOR SIGNATURE:       Day 199 of 430