



LAKE COUNTY
FLORIDA
DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE July 30, 2015	DAY OF WEEK Thursday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong **RAIN:** None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

No. and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: *Joseph...* **HOURS ON THE JOB:** FROM: 10:30 TO: 3:00 **TOTAL HOURS:** 4.5

ENGINEER IN CHARGE (name, rank and initials) _____ **DAY** 212 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR: _____

OPERATION and LOCATION

*Crew is working on setting 5-804. Crew working on repaving Pond # 1
 Survey crew is working on setting new grades for the curb from Sta 228+00 to Sta 230+00
 Grade crew is working on sub-grade from Sta 232+00 to Sta 238+00
 Grade Crew working on sub-grade from Sta 45+00 to 42+00*

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.	1		
FOREMAN	3		
SKILLED	12		
SEMI SKILLED	6		
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
					/						
	AIR COMPRESSOR			EARTH MOVER		/		ROLLER, TRAFFIC			TRUCK, FLATBED
	AIR HAMMER	3		FRONT END LOADER	2			ROLLER, VIBRATORY			TRUCK, GREASE
	ASPHALT PAVER			GRADE ALL				ROTARY TILLER/MIXER			TRUCK, LANE STRIPING
	ASPHALT DISTRIBUTOR			HAND LINER				SKID STEER			TRUCK, PICK UP
/	BACKHOE			GENERATOR				SPREADER, BOX			TRUCK, WATER
2	BULLDOZER			MECHANICAL TAMP				SPREADER, FERTILIZER			TUB GRINDER
	CONCRETE BUCKET			MILLING MACHINE				SPREADER, SEED			WELLPOINT SYSTEM
	CONCRETE SAW	2		MOTOR GRADER	2	3		TRACK HOE			
	CONCRETE SCREED			PILE DRIVER & HAMMER				TRACTOR, FARM			
	CONCRETE VIBRATOR			POWER BROOM				TRANSPORT			
	CRANE, CRAWLER			PUMP				TRUCK, BUCKET			
	CRANE, TRUCK			ROLLER, STEEL WHEEL				TRUCK, DUMP			

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME _____ FPN NO. _____ FAN NO. _____ PROJECT NO. _____

INSPECTOR SIGNATURE: *Joseph Hoffman*

Day 212 of 430