



LAKE COUNTY
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE August 26, 2015	DAY OF WEEK Wednesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High 91° Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong RAIN: None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major Work Item	No	No Work	No Work	No Work
	Effect	2-4 Hrs.	4-6 Hrs.	All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

Pospiech has an off duty lake County Deputy

VISITORS:

INSPECTOR'S SIGNATURE: Joseph Heston HOURS ON THE JOB: TOTAL HOURS:

FROM: 8:30 TO: 10:30

ENGINEER IN CHARGE (name, rank and initials) 11:00 3:30 DAY 239 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

*Crew installing the GEO mat in pond 1 sod crew is installing sod on top of the Geo mat in pond 1
Grade crew are putting lime sock at Big sky. pipe crew set the riser on the box in the middle of Hancock at Sta 235+00. Grade crew fixed sub-grade and put lime sock*

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I		
		AIR COMPRESSOR				EARTH MOVER				ROLLER, TRAFFIC		TRUCK, FLATBED
		AIR HAMMER				FRONT END LOADER				ROLLER, VIBRATORY		TRUCK, GREASE
		ASPHALT PAVER				GRADE ALL				ROTARY TILLER/MIXER		TRUCK, LANE STRIPING
		ASPHALT DISTRIBUTOR				HAND LINER				SKID STEER		TRUCK, PICK UP
		BACKHOE				GENERATOR				SPREADER, BOX		TRUCK, WATER
		BULLDOZER				MECHANICAL TAMP				SPREADER, FERTILIZER		TUB GRINDER
		CONCRETE BUCKET				MILLING MACHINE				SPREADER, SEED		WELLPOINT SYSTEM
		CONCRETE SAW				MOTOR GRADER				TRACK HOE		
		CONCRETE SCREED				PILE DRIVER & HAMMER				TRACTOR, FARM		
		CONCRETE VIBRATOR				POWER BROOM				TRANSPORT		
		CRANE, CRAWLER				PUMP				TRUCK, BUCKET		
		CRANE, TRUCK				ROLLER, STEEL WHEEL				TRUCK, DUMP		

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME

FPN NO.

FAN NO.

PROJECT NO.

INSPECTOR SIGNATURE: Joseph [Signature]

Day 239 of 430