



LAKE COUNTY
FLORIDA
DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE September 29, 2015	DAY OF WEEK Tuesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong **RAIN:** None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

Rain started at 8:00 Am

VISITORS: _____

INSPECTOR'S SIGNATURE: *[Signature]* **HOURS ON THE JOB:** FROM: *8:30* TO: *10:00* **TOTAL HOURS:** _____

ENGINEER IN CHARGE (name, rank and initials) *12:00 - 12:30* **DAY** 273 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

Crew was sent home at 9:30 am due to the rain

Wall crew was there until 1:00 pm for a steel delivery for the gravity wall at Sta 254+15 to Sta 256+70

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
		AIR COMPRESSOR			EARTH MOVER			ROLLER, TRAFFIC			TRUCK, FLATBED
		AIR HAMMER			FRONT END LOADER			ROLLER, VIBRATORY			TRUCK, GREASE
		ASPHALT PAVER			GRADE ALL			ROTARY TILLER/MIXER			TRUCK, LANE STRIPING
		ASPHALT DISTRIBUTOR			HAND LINER			SKID STEER			TRUCK, PICK UP
		BACKHOE			GENERATOR			SPREADER, BOX			TRUCK, WATER
		BULLDOZER			MECHANICAL TAMP			SPREADER, FERTILIZER			TUB GRINDER
		CONCRETE BUCKET			MILLING MACHINE			SPREADER, SEED			WELLPOINT SYSTEM
		CONCRETE SAW			MOTOR GRADER			TRACK HOE			
		CONCRETE SCREED			PILE DRIVER & HAMMER			TRACTOR, FARM			
		CONCRETE VIBRATOR			POWER BROOM			TRANSPORT			
		CRANE, CRAWLER			PUMP			TRUCK, BUCKET			
		CRANE, TRUCK			ROLLER, STEEL WHEEL			TRUCK, DUMP			

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph Hatan*

Day 273 of 430