



LAKE COUNTY
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE October 26, 2015	DAY OF WEEK Monday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog
 TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____
 WIND: None Slight Strong RAIN: None Light Showers Heavy
 RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad
 DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major Work Item and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: Joseph Hatan HOURS ON THE JOB: FROM: 6:00 TO: 7:30 TOTAL HOURS: 1.5

ENGINEER IN CHARGE (name, rank and initials) _____ DAY 300 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

Grade crew working on sub-grade on old 50 west from Sta # 45+00 to Sta 41+00 and the widening from Sta 39+50 to Sta 36+92

Middlesex paved main line from Sta 246+36 to Sta 258+00 that included the intersection of Fosgate and the turn out to the school Middlesex paved 200' ft of the trial from Sta 254+28 to 256+28

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A	I	EQUIPMENT	A	I	EQUIPMENT	A	I	EQUIPMENT
		AIR COMPRESSOR			EARTH MOVER			ROLLER, TRAFFIC
		AIR HAMMER			FRONT END LOADER			ROLLER, VIBRATORY
		ASPHALT PAVER			GRADE ALL			ROTARY TILLER/MIXER
		ASPHALT DISTRIBUTOR			HAND LINER			SKID STEER
		BACKHOE			GENERATOR			SPREADER, BOX
		BULLDOZER			MECHANICAL TAMP			SPREADER, FERTILIZER
		CONCRETE BUCKET			MILLING MACHINE			SPREADER, SEED
		CONCRETE SAW			MOTOR GRADER			TRACK HOE
		CONCRETE SCREED			PILE DRIVER & HAMMER			TRACTOR, FARM
		CONCRETE VIBRATOR			POWER BROOM			TRANSPORT
		CRANE, CRAWLER			PUMP			TRUCK, BUCKET
		CRANE, TRUCK			ROLLER, STEEL WHEEL			TRUCK, DUMP

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph Hatan*

Day 300 of 430



LAKE COUNTY
FLORIDA
DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE October 27, 2015	DAY OF WEEK Tuesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong **RAIN:** None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major Work Item and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
light rain started at 10:30 and is on and off with showers	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Middlesex stopped paving due to rain chance	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS: *to high.*

VISITORS: _____

INSPECTOR'S SIGNATURE: *Joseph H...* **HOURS ON THE JOB:** FROM: *6:00* TO: *1:00* **TOTAL HOURS:** _____

ENGINEER IN CHARGE (name, rank and initials) *2:00 - 3:00* **DAY** 301 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

*Middlesex paved 170.74 tons of 9.5 Middlesex paved the trail from Sta 803+20 to Sta 810+00 and the trail at Sta 234+40 to Sta 238+00
 Grade crew working on lime rock on old 50 west from Sta 45+00 to Sta 41+00
 The Wall crew are pouring the cells of the block wall at Sta 232+20 to 235+20*

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I				
		AIR COMPRESSOR				EARTH MOVER				ROLLER, TRAFFIC				TRUCK, FLATBED
		AIR HAMMER				FRONT END LOADER				ROLLER, VIBRATORY				TRUCK, GREASE
		ASPHALT PAVER				GRADE ALL				ROTARY TILLER/MIXER				TRUCK, LANE STRIPING
		ASPHALT DISTRIBUTOR				HAND LINER				SKID STEER				TRUCK, PICK UP
		BACKHOE				GENERATOR				SPREADER, BOX				TRUCK, WATER
		BULLDOZER				MECHANICAL TAMP				SPREADER, FERTILIZER				TUB GRINDER
		CONCRETE BUCKET				MILLING MACHINE				SPREADER, SEED				WELLPOINT SYSTEM
		CONCRETE SAW				MOTOR GRADER				TRACK HOE				
		CONCRETE SCREED				PILE DRIVER & HAMMER				TRACTOR, FARM				
		CONCRETE VIBRATOR				POWER BROOM				TRANSPORT				
		CRANE, CRAWLER				PUMP				TRUCK, BUCKET				
		CRANE, TRUCK				ROLLER, STEEL WHEEL				TRUCK, DUMP				

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph [Signature]* Day 301 of 430