



LAKE COUNTY
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE January 29, 2016	DAY OF WEEK Friday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong RAIN: None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
	_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: *Joseph H. ...* HOURS ON THE JOB: TOTAL HOURS:

FROM: 8:30 TO: 2:00

ENGINEER IN CHARGE (name, rank and initials) 3:00 - 5:00 DAY 395 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

*middle sex paved the corner of old 50 east and Hancock
they paved the corner at Sta 211+00 to Sta 220+00
and the turn lane at Sta 240+20 to Sta 240+55*

*Grade crew are cleaning and fixing the wash outs in the main line
and turn lanes*

the main was too wet to pare

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I					
		AIR COMPRESSOR				EARTH MOVER				ROLLER, TRAFFIC					TRUCK, FLATBED
		AIR HAMMER				FRONT END LOADER				ROLLER, VIBRATORY					TRUCK, GREASE
		ASPHALT PAVER				GRADE ALL				ROTARY TILLER/MIXER					TRUCK, LANE STRIPING
		ASPHALT DISTRIBUTOR				HAND LINER				SKID STEER					TRUCK, PICK UP
		BACKHOE				GENERATOR				SPREADER, BOX					TRUCK, WATER
		BULLDOZER				MECHANICAL TAMP				SPREADER, FERTILIZER					TUB GRINDER
		CONCRETE BUCKET				MILLING MACHINE				SPREADER, SEED					WELLPOINT SYSTEM
		CONCRETE SAW				MOTOR GRADER				TRACK HOE					
		CONCRETE SCREED				PILE DRIVER & HAMMER				TRACTOR, FARM					
		CONCRETE VIBRATOR				POWER BROOM				TRANSPORT					
		CRANE, CRAWLER				PUMP				TRUCK, BUCKET					
		CRANE, TRUCK				ROLLER, STEEL WHEEL				TRUCK, DUMP					

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph Harris*

Day 395 of 430