



LAKE COUNTY
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE April 11, 2016	DAY OF WEEK Monday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong RAIN: None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

There was a car accident at old 50 west and N. Hancock North
 In the North bound lane. The contractor nor the paving company
 have any lane closers at the time of the accident

VISITORS:

INSPECTOR'S SIGNATURE: Joseph Wood HOURS ON THE JOB: FROM: 6:30 TO: 4:30 TOTAL HOURS: _____

ENGINEER IN CHARGE (name, rank and initials) _____ DAY 468 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

The paving crew is paving the center turn lanes at Fosgate and Hancock at Sta# 253+00 to Sta# 269+00 and Sta# 249+00 to Sta# 254+00

The paving crew is paving the center turn lanes at old 50 east and Hancock from Sta# 149+40 to Sta# 199+00 and from Sta# 191+25 to Sta# 195+65

A Block crew is working on the wall on the west side of Hancock at Sta# 234+20 to Sta# 236+40

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
	AIR COMPRESSOR				EARTH MOVER				ROLLER, TRAFFIC		
	AIR HAMMER				FRONT END LOADER				ROLLER, VIBRATORY		
	ASPHALT PAVER				GRADE ALL				ROTARY TILLER/MIXER		
	ASPHALT DISTRIBUTOR				HAND LINER				SKID STEER		
	BACKHOE				GENERATOR				SPREADER, BOX		
	BULLDOZER				MECHANICAL TAMP				SPREADER, FERTILIZER		
	CONCRETE BUCKET				MILLING MACHINE				SPREADER, SEED		
	CONCRETE SAW				MOTOR GRADER				TRACK HOE		
	CONCRETE SCREED				PILE DRIVER & HAMMER				TRACTOR, FARM		
	CONCRETE VIBRATOR				POWER BROOM				TRANSPORT		
	CRANE, CRAWLER				PUMP				TRUCK, BUCKET		
	CRANE, TRUCK				ROLLER, STEEL WHEEL				TRUCK, DUMP		

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: Joseph Hatton

Day 468 of 430



LAKE COUNTY
FLORIDA
DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE April 12, 2016	DAY OF WEEK Tuesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong **RAIN:** None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: Joseph [Signature] **HOURS ON THE JOB:** FROM: 6:30 TO: 5:00 **TOTAL HOURS:** _____

ENGINEER IN CHARGE (name, rank and initials) _____ **DAY** 469 **OF** 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

Milling crew milled from Sta# 34+00 to Sta# 39+00 on old 50 West 1" depth on the West bound lane

The paving crew is paving from Sta# 34+00 to Sta# 45+65 on old 50 West in the West bound lanes

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A	I	EQUIPMENT	A	I	EQUIPMENT	A	I	EQUIPMENT
		AIR COMPRESSOR			EARTH MOVER			ROLLER, TRAFFIC
		AIR HAMMER			FRONT END LOADER			ROLLER, VIBRATORY
		ASPHALT PAVER			GRADE ALL			ROTARY TILLER/MIXER
		ASPHALT DISTRIBUTOR			HAND LINER			SKID STEER
		BACKHOE			GENERATOR			SPREADER, BOX
		BULLDOZER			MECHANICAL TAMP			SPREADER, FERTILIZER
		CONCRETE BUCKET			MILLING MACHINE			SPREADER, SEED
		CONCRETE SAW			MOTOR GRADER			TRACK HOE
		CONCRETE SCREED			PILE DRIVER & HAMMER			TRACTOR, FARM
		CONCRETE VIBRATOR			POWER BROOM			TRANSPORT
		CRANE, CRAWLER			PUMP			TRUCK, BUCKET
		CRANE, TRUCK			ROLLER, STEEL WHEEL			TRUCK, DUMP

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph Hottel*

Day 469 of 430



LAKE COUNTY
FLORIDA
DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE April 13, 2016	DAY OF WEEK Wednesday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong **RAIN:** None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	<u>No</u> Effect	<u>No Work</u> 2-4 Hrs.	<u>No Work</u> 4-6 Hrs.	<u>No Work</u> All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: Joseph Hester **HOURS ON THE JOB:** FROM: 6:30 TO: 2:00 **TOTAL HOURS:** _____

ENGINEER IN CHARGE (name, rank and initials) _____ **DAY** 470 **OF** 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

Milling crew moved to the west end of old 50 west and milled 1.5" of the east bound lanes up to Sta# 39+00.

The paving crew paved the east bound lane from Sta# 34+00 to Sta# 45+25. All of old 50 west is now completely paved and has the paint put down for the final configuration of old 50 west.

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I				
		AIR COMPRESSOR				EARTH MOVER				ROLLER, TRAFFIC				TRUCK, FLATBED
		AIR HAMMER				FRONT END LOADER				ROLLER, VIBRATORY				TRUCK, GREASE
		ASPHALT PAVER				GRADE ALL				ROTARY TILLER/MIXER				TRUCK, LANE STRIPING
		ASPHALT DISTRIBUTOR				HAND LINER				SKID STEER				TRUCK, PICK UP
		BACKHOE				GENERATOR				SPREADER, BOX				TRUCK, WATER
		BULLDOZER				MECHANICAL TAMP				SPREADER, FERTILIZER				TUB GRINDER
		CONCRETE BUCKET				MILLING MACHINE				SPREADER, SEED				WELLPOINT SYSTEM
		CONCRETE SAW				MOTOR GRADER				TRACK HOE				
		CONCRETE SCREED				PILE DRIVER & HAMMER				TRACTOR, FARM				
		CONCRETE VIBRATOR				POWER BROOM				TRANSPORT				
		CRANE, CRAWLER				PUMP				TRUCK, BUCKET				
		CRANE, TRUCK				ROLLER, STEEL WHEEL				TRUCK, DUMP				

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph Hata*

Day 470 of 430



LAKE COUNTY
FLORIDA

DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE April 14, 2016	DAY OF WEEK Thursday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong RAIN: None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: *Jay...* HOURS ON THE JOB: FROM: 3:00 AM TO: 4:30 TOTAL HOURS: _____

ENGINEER IN CHARGE (name, rank and initials) DAY 471 OF 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

milling crew is milling straight joints at the side streets on Hancock from the north end to the south end, south bound lanes

Paving crew pulled the turn lane at the intersection of Fosgate and Hancock to the west. The paving crew dropped back and started paving the main line out side lane from staff 254+20 to staff 188+50

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I		
	AIR COMPRESSOR				EARTH MOVER				ROLLER, TRAFFIC			TRUCK, FLATBED
	AIR HAMMER				FRONT END LOADER				ROLLER, VIBRATORY			TRUCK, GREASE
	ASPHALT PAVER				GRADE ALL				ROTARY TILLER/MIXER			TRUCK, LANE STRIPING
	ASPHALT DISTRIBUTOR				HAND LINER				SKID STEER			TRUCK, PICK UP
	BACKHOE				GENERATOR				SPREADER, BOX			TRUCK, WATER
	BULLDOZER				MECHANICAL TAMP				SPREADER, FERTILIZER			TUB GRINDER
	CONCRETE BUCKET				MILLING MACHINE				SPREADER, SEED			WELLPOINT SYSTEM
	CONCRETE SAW				MOTOR GRADER				TRACK HOE			
	CONCRETE SCREED				PILE DRIVER & HAMMER				TRACTOR, FARM			
	CONCRETE VIBRATOR				POWER BROOM				TRANSPORT			
	CRANE, CRAWLER				PUMP				TRUCK, BUCKET			
	CRANE, TRUCK				ROLLER, STEEL WHEEL				TRUCK, DUMP			

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME	FPN NO.	FAN NO.	PROJECT NO.
--------------	---------	---------	-------------

INSPECTOR SIGNATURE: *Joseph Hester*

Day 471 of 430



LAKE COUNTY
FLORIDA
DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE April 15, 2016	DAY OF WEEK Friday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong **RAIN:** None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
_____	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: Joseph H. Hester **HOURS ON THE JOB:** FROM: 3:00 am TO: 5:00 **TOTAL HOURS:** _____

ENGINEER IN CHARGE (name, rank and initials) _____ **DAY** 472 **OF** 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

milling crew milled the correction in the turn lane turning east on to Foggate at Sta# 253+20 and 253+40

Asphalt crew started at the south end of the turn lanes at Sta# 249+80 to Sta# 263+40.

Milling crew started at the south end and milled the edge of turn lanes and main line for a straight edge. From Sta#

The Asphalt crew paved the turn out west bound on Foggate. The Asphalt crew paved from Sta# 269+00 to Sta# 251+00 south bound main line

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I		
		AIR COMPRESSOR				EARTH MOVER				ROLLER, TRAFFIC		TRUCK, FLATBED
		AIR HAMMER				FRONT END LOADER				ROLLER, VIBRATORY		TRUCK, GREASE
		ASPHALT PAVER				GRADE ALL				ROTARY TILLER/MIXER		TRUCK, LANE STRIPING
		ASPHALT DISTRIBUTOR				HAND LINER				SKID STEER		TRUCK, PICK UP
		BACKHOE				GENERATOR				SPREADER, BOX		TRUCK, WATER
		BULLDOZER				MECHANICAL TAMP				SPREADER, FERTILIZER		TUB GRINDER
		CONCRETE BUCKET				MILLING MACHINE				SPREADER, SEED		WELLPOINT SYSTEM
		CONCRETE SAW				MOTOR GRADER				TRACK HOE		
		CONCRETE SCREED				PILE DRIVER & HAMMER				TRACTOR, FARM		
		CONCRETE VIBRATOR				POWER BROOM				TRANSPORT		
		CRANE, CRAWLER				PUMP				TRUCK, BUCKET		
		CRANE, TRUCK				ROLLER, STEEL WHEEL				TRUCK, DUMP		

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME

FPN NO.

FAN NO.

PROJECT NO.

INSPECTOR SIGNATURE: _____

Joseph H. [Signature]

Day 472 of 430



LAKE COUNTY
FLORIDA
DAILY REPORT OF CONSTRUCTION

FPN NO. 435515-1-58-01	FAN NO.	DATE April 16, 2016	DAY OF WEEK Saturday
PROJECT NAME No. Hancock Road Extension Phase IIIA and IIIB	PROJECT NO. 2014-11	CONTRACTOR Pospiech Contracting	COMPLETION DATE March 5, 2016

WEATHER CONDITIONS: Clear Partly Cloudy Heavy Clouds Fog

TEMPERATURE: High _____ Low _____ Temperature Restriction Specification No. _____

WIND: None Slight Strong **RAIN:** None Light Showers Heavy

RAIN DURATION: 0-2 Hrs. 2-4 Hrs. 4-6 Hrs. All day

WORKING CONDITIONS: Excellent Good Fair Poor Bad

DURATION OF ACCEPTABLE CONDITIONS:
 All Day 4-6 Hrs. 2-4 Hrs. 0-2 Hrs. Unacceptable All Day

SOIL CONDITIONS: Dry Wet Extremely Wet

MOT Yes No Remarks _____

EROSION CONTROL: Yes No Remarks _____

EFFECTS OF WEATHER ON MAJOR WORK ITEMS (CHECK CONTROLLING ITEMS):

Major and/or Controlling work items	No Effect	No Work 2-4 Hrs.	No Work 4-6 Hrs.	No Work All Day
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

GENERAL COMMENTS:

VISITORS: _____

INSPECTOR'S SIGNATURE: Joseph Hut **HOURS ON THE JOB:** FROM: 6:00am TO: 5:00 **TOTAL HOURS:** _____

ENGINEER IN CHARGE (name, rank and initials) _____ **DAY** 473 **OF** 430

DAILY REPORT OF CONSTRUCTION

DESCRIPTION OF WORK

CONTRACTOR/SUBCONTRACTOR:

OPERATION and LOCATION

Milling crew milled the north bound lane from Sta# 188+50 to 504' LF south past the project limits. The milling crew milled a small area on Big Sky Dr.

The asphalt crew started paving at Sta# 251+00 inside south bound lane to Sta# 188+50 at the end of the project.

The asphalt crew started paving 504' LF south of the project limits in the inside north bound lane and stopped paving at Sta# 200+00

The striping crew is working on striping the lane from Sta# 269+00 to Sta# 188+50 south bound and striping the lanes from 504' LF south of the project limits to Sta# 200+00 north bound.

PERSONNEL	NO.	HOURS WORKED	MATERIALS RECEIVED
SUPERINT.			
FOREMAN			
SKILLED			
SEMI SKILLED			
COMMON			
TRAINEE			

EQUIPMENT (ACTIVE/IDLE)

A		I		A		I		A		I	
	AIR COMPRESSOR				EARTH MOVER				ROLLER, TRAFFIC		
	AIR HAMMER				FRONT END LOADER				ROLLER, VIBRATORY		
	ASPHALT PAVER				GRADE ALL				ROTARY TILLER/MIXER		
	ASPHALT DISTRIBUTOR				HAND LINER				SKID STEER		
	BACKHOE				GENERATOR				SPREADER, BOX		
	BULLDOZER				MECHANICAL TAMP				SPREADER, FERTILIZER		
	CONCRETE BUCKET				MILLING MACHINE				SPREADER, SEED		
	CONCRETE SAW				MOTOR GRADER				TRACK HOE		
	CONCRETE SCREED				PILE DRIVER & HAMMER				TRACTOR, FARM		
	CONCRETE VIBRATOR				POWER BROOM				TRANSPORT		
	CRANE, CRAWLER				PUMP				TRUCK, BUCKET		
	CRANE, TRUCK				ROLLER, STEEL WHEEL				TRUCK, DUMP		

CONTRACT QUANTITY INCREASES TODAY

ITEM NO	ITEM	QTY	REMARKS AND CALCULATIONS

PROJECT NAME

FPN NO.

FAN NO.

PROJECT NO.

INSPECTOR SIGNATURE:

Joseph H. Hester

Day 473 of 430