

April 3, 2019

Contact: jim.martin@dot.state.fl.us

(407) 264-3494

**Florida Department of Transportation/Turnpike Enterprise
Lake and Sumter Counties
CONSTRUCTION IN PROGRESS**

Financial Project ID: 437988-1/3-52-01

Resurface Turnpike in Lake County, Southbound from Mile Post 287.614 to Mile Post 288.455 and Northbound from Mile Post 287.614 to Mile Post 297.850 includes safety improvements

Estimated Completion: Summer 2019

DAB Constructors, Inc.

Project Cost: \$10,015,942

Estimated Complete as of March 2019: 80.2%

LANE CLOSURES: Intermittent lane closes are anticipated but not currently scheduled.

Financial Project ID: 406110-1-52-01 and 406110-2-56-01

Turnpike and Interstate 75 Interchange Modification, and Widening Interstate 75 from four to six lanes from Mile Post 20.8 to SR 44 Interchange

Estimated Completion: Fall 2019

Middlesex Corporation

Project Cost: \$69,045,314

Estimated Complete as of March 2019: 90.2%

LANE CLOSURES There are anticipated intermittent night time lane closures throughout the duration of the project.

CONSTRUCTION PENDING IN FISCAL YEAR 2018/2019 AND 2019/2020

Financial Project ID: 441322-2-52-01

Reconstruct Turnpike Northbound Outside Lane from Mile Post 289.5 to Mile Post 290.0 in Lake Co.

Project Cost: \$990,000

Project Start: Spring 2019

Estimated Completion: 554 Days

Financial Project ID: 441306-1-52-01

Okahumpka Service Plaza Ramp and Signing Improvement in Sumter County

Project Cost: \$1,048,888

Project Start: Early 2019

Estimated Completion: 151 Days