

Sumter County Project Updates

April 24, 2019

Construction Update:

- **Warm Springs Avenue FKA C-468:** segment from Turnpike to C 505 is complete. Segment from C-505 to US 301 is approximately 40% complete.
- **C-501:** Construction is 99% complete for the segment from Warm Springs Avenue to the first roundabout to the South. C-501 and the roundabout are open to traffic and minor punchlist items remain.
- **C-475 South:** Construction commenced in July 2018. The project is 98% complete with project close out to occur in mid-May 2019.
- **C-673:** Anderson Columbia began November 1, 2018, to add 2-foot shoulders and resurface the section from the I-75 interchange to west of US 301. Construction is ongoing with a completion date of late-May or early-June 2019.
- **Bridge Improvements:** Construction is ongoing for the four bridge improvement projects include C-48 and C-476 bridges over the Withlacoochee River, C-48 over Jumper Creek, and C-470 over Lake Panasoffkee Outlet. The project should be complete Thanksgiving 2019.
- **C-466 Intersection Improvements:** Construction began in March. Contract duration is 60 days with work occurring at night. The project will improve C-466 intersections. Improvements include turn lane additions, directional median opening modifications, traffic signal modifications, and pavement marking revisions. Project completion April 2019.
- **The Villages® Companies Regional Roadway Agreement (Developer Designed)**
 - Marsh Bend Phase I (Almost Complete)
 - Marsh Bend Phase II (Almost Complete)
 - Marsh Bend Phase III (Under Construction)
 - Corbin Trail Phase II (Almost Complete)
 - Corbin Trail Phase III (Almost Complete)
 - Corbin Trail Phase IV (Almost Complete)
 - Meggison Road Phase 2A (Under Construction)
 - Meggison Road Phase 5 (Design underway)

Upcoming Construction:

- **Morse and Buena Vista Sectional Repairs:** Removal of all asphalt, reworking and repairing base course, and replacing all asphalt. Construction of the first phase of Buena Vista Boulevard to begin early-May 2019. Construction of the first phase of Morse Boulevard to begin late-May 2019.
- **CR 245E and CR 246 intersection correction:** Design is complete and project is advertised for construction. Project will improve the safety condition for the intersection and improve agricultural truck movement in this area.
- **CR 527S:** Design is complete and project is advertised to resurface the road but also add a turn lane to support the expansion of Great Southern Wood.
- **Spring Flow Road:** Design is complete and advertisement for construction should be mid-April for this new road to serve a new fire station located at the Mid-Florida Distribution Center and to provide a new entrance to this industrial park from SR 44.

In Design:

- **ATMS Phase 1:** Design is at 90% for the first phase of the Automated Traffic Management System (ATMS) including the County Traffic Management Center (TMC). Design to be complete by early-July 2019.
- **CR 525E (Phase II) from CR 525 to US 301:** Design is underway as part of the future four lane project to connect to the future I-75 interchanges at or near CR 514.
- **C-478 (from US 301 to SR 471):** Design services continuing for resurfacing and new shoulders. ITB in July 2019.

LAP Safety Projects:

- **C-470:** Install paved shoulders on curves, and other safety improvements from CR 424 to Wilderness Drive. Notice to proceed March 18, 2019. Construction to be completed in late-July.
- **C-462:** Safety Improvements include installation of paved shoulders on the curve from CR 228 and CR 229. Design is complete. Bidding will start late-April 2019.
- **C-478:** Safety Improvements include installation of paved shoulders on four curves from US 301 to the City of Center Hill. Bidding, award and construction anticipated in November 2019.
- **C-575:** Safety Improvements include installation of paved shoulders on the three curves from C-476 to the south of CR 624. Construction is complete and close out with FDOT is ongoing.

Planning:

- **CR 229 Preliminary Engineering Study (from SR 44 to C-462):** Kimley Horn performing the PES with the alternatives public meeting held March 12, 2019. Conclusion of the study in August 2019.
- **Buena Vista Boulevard Preliminary Engineering Study (from SR 44 to Meggison Road):** As part of The Villages® Companies Regional Roadway Agreement, Kimley Horn performing the PES with the alternatives public meeting held March 21, 2019. Conclusion of the study in August 2019.