

Estep Construction, Inc.

Fax: 407-884-6904
 689 Binion Road
 Apopka, FL 32703

RECEIVED

SEP 11 2015

LAKE COUNTY
 ROAD OPERATIONS

Invoice

Date	Invoice #
9/11/2015	661

Bill To
Lake County PW RO 12901 County Landfill Rd PO Box 7800 Tavares, FL 32778

CC/Ship To:
Contract #15-0405A PO #20151112 Install a Swale on the west side of the road from Crescent Bay south for 757' on Lakeshore Dr

P.O./Contract #	Terms	Due Date	Ship Date	Ship Via	Project
20151112	Due on receipt	9/11/2015	9/11/2015		15-05/C

Item	Description	Quantity		Unit Pr...	Amount
1	Labor, Equipment and Materials to Perform Excavation Activities and Haul the Material as Outlined in Scope of Services, 20' Wide at 10925 Lakeshore Dr	757	LF	3.50	2,649.50
1	Bahia, Sod Installation	5,600	SF	0.40	2,240.00
1	St Augustine, Sod Installation	7,200	SF	0.55	3,960.00

JK 9/18/15

OK TO PAY - FY 14/15

PO#: 20150035
 Acct#: 5053200.830460
 Goods Recd: 9/11/15

Thank you for your business.	Total	\$8,849.50
------------------------------	--------------	------------

Balance Due \$8,849.50

JK 091415
9/18/15
BP 9/17/15



LAKE COUNTY
FLORIDA

Public Works Road Ops

Phone :407-325-5998

Fax:407-884-6904

Re: 15-0405A, Estep Construction, Inc.

Date: 9/16/2015

OKAY to PAY

Type of work completed:

Swale work per hour (County supplies trucks)

Swale Work per foot dig only (Contractor supplies trucks)

Swale work per foot with sod (Contractor supplies trucks)

Length of project: 757 LF

Location : Lakeshore Drive near Crescent Bay Sub.

Total Time on invoice: n/a

Total length completed in linear feet: 757 LF

Amount of Sod Used : 1,2800sq. ft.

Comments: Floratam7,200sq.ft. and bahia 5,600 sq. ft.

County Representative: Robert Baker

Date: 9-16-2015



LAKE COUNTY
FLORIDA

August 27, 2015

Estep Construction, Inc.
689 South Binion Road
Apopka, Fl. 32703

Subject: Project Order Form
Contract No. 15-0405A Swale and Ditch Digging and Related Services.
Purchase Order No. 20151112

Dear, Estep Construction, Inc.

Please find below a request for services under the Swale and Ditch Digging and Related Services Contract No. 15-0405A. A description of the requested services and project specific information is listed below.

Unless otherwise instructed by the Project Manager, the swale or ditch should be dug to a maximum side slope of three (3) to one (1). The bottom of the swale or ditch shall be well rounded to allow for the ease of mowing. The swales or ditches shall be dug in one (1) foot depth increments and shall be fourteen (14) feet in width.

Any questions or discrepancies must be addressed and agreed upon between the Contractor and the Project Manager prior to performing any work. Any work performed without agreement by all parties shall be paid in accordance with the terms and conditions of the Contract. Invoices should be sent to Post Office Box 7800, Tavares, FL 32778.

Pursuant to the Contract, all work shall begin within ten (10) business days from the date of this notice. Please make sure to contact our office regarding the scheduling of this work.

This work is to be completed pursuant to the site visit conducted with the Project Manager.

LOCATION: Road Segment: 2-1040-29/30/31
Road Name: Lakeshore Dr (1040) Address:
Section: 14 Township: 23 Range: 25

WORK DESCRIPTION: Swale Total Linear Footage: 757
Install a swall on the west side of the road from Crescent Bay south for 757'

- Grade-all work per hour (County supplies trucks for hauling)
Grade-all work per hour (County supplies trucks for hauling) with sod
Swale work per foot dig only (Contractor supplies trucks for hauling)
X Swale work per foot with sod (Contractor supplies trucks for hauling)

Sod Type: Match existing Sod Quantity (Estimate): 10598

Signature: [Handwritten Signature] Date: 8/27/2015
County Representative