

RECEIVED

Estep Construction, Inc.

Fax: 407-884-6904
689 Binion Road
Apopka, FL 32703

JAN 20 2015

Invoice

LAKE COUNTY
ROAD OPERATIONS

Date	Invoice #
1/4/2016	710

Bill To
Lake County PW RO 12901 County Landfill Rd PO Box 7800 Tavares, FL 32778

CC/Ship To:
Contract #15-0405A PO #20160062 Limit Ave

P.O./Contract #	Terms	Due Date	Ship Date	Ship Via	Project
2010062	Due on receipt	1/4/2016	1/4/2016		16-03/F

Item	Description	Quantity		Unit Pr...	Amount
1	Labor, Equipment and Materials to Perform Excavation Activities and Haul the Material as Outlined in the Scope of Services at Top of the Hill Dr Limit Avenue, Mount Dora	1,582	LF	3.50	5,537.00
1	Sod Installation and Watering, Bahia	22,400	SF	0.35	7,840.00

JK 1/20/16

OK TO PAY
 ESTEP CONSTRUCTION INC
 PO#: 20160062
 Acct#: 1120.5053200.830460
 Goods Recd: 1 / 4 / 2016

Thank you for your business.	Total	\$13,377.00
------------------------------	-------	-------------

151-20-16
Balance Due \$13,377.00

BP 1/20/2016
NB 1/20/16



LAKE COUNTY
FLORIDA

December 16, 2015

Estep Construction, Inc.
689 South Binion Road
Apopka, Fl. 32703

Subject: Project Order Form
Contract No. 15-0405A Swale and Ditch Digging and Related Services.
Purchase Order No. 20160062

Dear, Estep Construction, Inc.

Please find below a request for services under the Swale and Ditch Digging and Related Services Contract No. 15-0405A. A description of the requested services and project specific information is listed below.

Unless otherwise instructed by the Project Manager, the swale or ditch should be dug to a maximum side slope of three (3) to one (1). The bottom of the swale or ditch shall be well rounded to allow for the ease of mowing. The swales or ditches shall be dug in one (1) foot depth increments and shall be fourteen (14) feet in width.

Any questions or discrepancies must be addressed and agreed upon between the Contractor and the Project Manager prior to performing any work. Any work performed without agreement by all parties shall be paid in accordance with the terms and conditions of the Contract. Invoices should be sent to Post Office Box 7800, Tavares, FL 32778.

Pursuant to the Contract, all work shall begin within ten (10) business days from the date of this notice. Please make sure to contact our office regarding the scheduling of this work.

This work is to be completed pursuant to the site visit conducted with the Project Manager.

LOCATION:

Road Name: Limit Avenue (4577) Address: _____
Section: 19 Township: 19 Range: 27 Seg. # 3-4577-05/06/07/08

WORK DESCRIPTION: Swale Total Linear Footage: 1560
Clean ditch, re-shape slope and compact/fill in low shoulders in the area on the west side of Limit Ave from US 441 toward Grandview St for a total of 1560'. Area outlined by pink paint marks.

- _____ Grade-all work per hour (County supplies trucks for hauling)
- _____ Grade-all work per hour (County supplies trucks for hauling) with sod
- _____ Swale work per foot dig only (Contractor supplies trucks for hauling)
- X _____ Swale work per foot with sod (Contractor supplies trucks for hauling)

Sod Type: Match existing Sod Quantity (Estimate): 22,000 SF Bahia

B. Press
County Representative

12/16/15
Date



12:29:2015 14:02



12.29.2015 13:51



12.29.2015 13:51