

**Thunder Hole, Inc.**  
**We Shape the World**

**Invoice**

4835 Flagler Est. Blvd.  
 Hastings, FL 32145  
 904-692-4906  
 904-692-1909 Fax

E-mail thunderhole4835@aol.com

Date	Invoice #
12/8/2015	1583

**RECEIVED**  
 DEC 11 2015  
 LAKE COUNTY  
 ROAD OPERATIONS

<b>Bill To</b>
Lake County Florida PO Box 7800, Travares Florida Travares, FL 32778

Contract No.	Work Order No.	Project	Project No.
15-0405B	PO#2016-0075	Sixth St(6th)	

Item	Description	Quantity	U/M	Unit	Rate	Amount
2015	Swale and Ditches	730	LF		2.00	1,460.00

*OK 12/17/15*

**OK TO PAY**  
**THUNDERHOLE, INC.**  
 PO#: 20160075  
 Acct#: 1120.5053200.830460  
 Goods Recd: 12 / 9 / 15  
*KC 12-16-15*

\*Invoices over 30 days are subject to 1.5 service charge. (Annual rate 18%).

Date Completed: 12/2/15

Authorized Signature: *[Handwritten Signature]*

<b>Total</b>	<b>\$1,460.00</b>
--------------	-------------------

*BP*  
 12/16/15  
 12/16/15



LAKE COUNTY  
FLORIDA

RECEIVED

DEC 11 2015

LAKE COUNTY  
ROAD OPERATIONS

Date: 10-20-2015

Thunderhole, Inc.  
4835 Flagler Est. Blvd.  
Hastings, Fl. 32145

Subject: Project Order Form  
Contract No. 15-0405B Swale and Ditch Digging and Related Services.  
Purchase Order No. 2016-0075

Dear, Thunderhole Inc.

Please find below a request for services under the Swale and Ditch Digging and Related Services Contract No. 15-0405B. A description of the requested services and project specific information is listed below.

Unless otherwise instructed by the Project Manager, the swale or ditch should be dug to a maximum side slope of three (3) to one (1). The bottom of the swale or ditch shall be well rounded to allow for the ease of mowing. The swales or ditches shall be dug in one (1) foot depth increments and shall be fourteen (14) feet in width.

Any questions or discrepancies must be addressed and agreed upon between the Contractor and the Project Manager prior to performing any work. Any work performed without agreement by all parties shall be paid in accordance with the terms and conditions of the Contract. Invoices should be sent to Post Office Box 7800, Tavares, FL 32778.

Pursuant to the Contract, all work shall begin within ten (10) business days from the date of this notice. Please make sure to contact our office regarding the scheduling of this work.

This work is to be completed pursuant to the site visit conducted with the Project Manager.

**LOCATION:**

Road Name: Sixth St. (6th) Address: \_\_\_\_\_  
Section: 20 Township: 17 Range: 29

WORK DESCRIPTION: Swale Total Linear Footage: 730 LF

Clean existing ditch on the westside of Sixth Steet From SR 40 to Pearl St.

- \_\_\_\_\_ Grade-all work per hour (County supplies trucks for hauling)
- \_\_\_\_\_ Grade-all work per hour (County supplies trucks for hauling) with sod
- \_\_\_\_\_ Swale work per foot dig only (Contractor supplies trucks for hauling)
- Swale work per foot with sod (Contractor supplies trucks for hauling)

Sod Type: Match existing Sod Quantity (Estimate): none

Robert Baker 10/20/2015  
County Representative Date